

AUTOMATIC TANK GAUGE (ATG) FUNCTIONALITY **DATA SHEET**

DATE AND TIME 2/1/23 - 1:30 PM 20 Sunny **COLLECT/INVOICE** Collected

CLIENT E-MAIL

WEATHER

Testing Company	/ Information
-----------------	---------------

		311 71 71				
Test Location Information		Certifications	Name	Midwest Tank Testing		
PC # and WO #		Estabrooks: 82-1906	Address	316 W. Indiana Ave.		
Name and FID #	BP - FID 195	ICC: 10221928	City/State/Zip	Chesterton, IN 46304		
Address	5307 W. Western Ave.	Indiana: UC 110386	Phone	800-975-1436		
City/State/Zip	South Bend, IN 46619	CP/STI: 16655	Technician Information			
Contact			Name	Chris Zell		
Phone			Email	support@midwesttanktesting.com		

AUTOMATIC TANK GAUGE (ATG) FUNCTIONALITY TEST

This procedure is to determine whether the automatic tank gauge (ATG) is operating properly. See PEI/RP1200 Section 8.2 for the inspection procedure. This procedure is applicable to tank level monitor stems that touch the bottom of the tank when in place.

ATG Brand & Model	Incon TS 750								
Tank #	1	2	3	4					
Product Stored	Regular	Premium	Regular Slave	Diesel					
Tank Volume (gallons)									
Tank Diameter (inches)	96	96	96	64					
Calculated 90% Level (inches)	81	81	81	55					
After removing the ATG from the tank, it has been inspected and any damaged or missing parts replaced? (Yes/No)	Yes	Yes	Yes	Yes					
2. Float moves freely on the stem without binding? (Yes/No)	Yes	Yes	Yes	Yes					
3. Fuel float level agrees with the value programmed into the console? (Yes/No)	Yes	Yes	-	-					
4. Water float level agrees with the value programmed into the console? (Yes/No)	Yes	Yes	Yes	Yes					
5. Inch level from bottom of stem when 90% alarm is triggered.	81	81	-	-					
6. Inch level at which the overfill alarm activates corresponds with value programmed in the gauge? (Yes/No)	Yes	Yes	-	-					
7. Inch level from the bottom when the water float first triggers an alarm.	2	2	2	2					
8. Inch level at which the water float alarm activates corresponds with value programmed in the gauge? (Yes/No)	Yes	Yes	Yes	Yes					
If any answers in Lines 1,2,3 or 4 are "No," the system has failed the test.									
Test Results (Pass/Fail)	Pass	Pass	Fail	Fail					

Comments: Reg siphon did not alarm for high product. DSL gave an error message rather than high product. Prem ATG cap needs repaired.