

 Midwest Tank Testing AN ENVIRONMENTAL COMPLIANCE COMPANY 316 W Indiana Ave. Chesterton, IN 46304				AUTOMATIC TANK GAUGE		DATE AND TIME		10-12-22 8:15-14:00	
				(ATG) FUNCTIONALITY		WEATHER		60 CLOUDY	
				DATA SHEET		COLLECT/INVOICE			
						CLIENT E-MAIL			
				Testing Company Information					
Test Location Information				Certifications		Name		Midwest Tank Testing	
PC # and WO #				Estabrooks: 02-6669		Address		316 W Indiana Ave.	
Name and FID #		PHILLIPS 66 #2830		Veeder Root: B46257		City/State/Zip		Chesterton, IN 46304	
Address		702 E LINCOLNWAY		Indiana: UC201511138		Phone		800-975-1436	
City/State/Zip		SOUTH BEND, IN 46601		Kentucky: IR0009779		Technician Information			
Contact				Illinois: 002401		Name		Ryan Hartman	
Phone				Franklin Fuel Systems: 1037623709		Cert #		02-6669	
AUTOMATIC TANK GAUGE (ATG) FUNCTIONALITY TEST									
This procedure is to determine whether the automatic tank gauge (ATG) is operating properly. See PEI/RP1200 Section 8.2 for the inspection procedure. This procedure is applicable to tank level monitor stems that touch the bottom of the tank when in place.									
ATG Brand & Model		VEEDER ROOT TLS 450							
Tank #		1		2		3		4	
Product Stored		REGULAR		MID		PREMIUM		DIESEL	
Tank Volume (gallons)		10151		7896		1998		3000	
Tank Diameter (inches)		96		96		63		63	
1. After removing the ATG from the tank, it has been inspected and any damaged or missing parts replaced? (Yes/No)		Yes		Yes		Yes		Yes	
2. Float moves freely on the stem without binding? (Yes/No)		Yes		Yes		Yes		Yes	
3. Fuel float level agrees with the value programmed into the console? (Yes/No)		Yes		Yes		Yes		Yes	
4. Water float level agrees with the value programmed into the console? (Yes/No)		Yes		Yes		Yes		Yes	
5. Inch level from bottom of stem when 90% alarm is triggered.		80		80		54		54	
6. Inch level at which the overfill alarm activates corresponds with value programmed in the gauge? (Yes/No)		Yes		Yes		Yes		Yes	
7. Inch level from the bottom when the water float first triggers an alarm.		2		2		2		2	
8. Inch level at which the water float alarm activates corresponds with value programmed in the gauge? (Yes/No)		Yes		Yes		Yes		Yes	
If any answers in Lines 1,2,3 or 4 are "No," the system has failed the test.									
Test Results (Pass/Fail)		Pass		Pass		Pass		Pass	
Comments:									