



# INDIANA HOMELAND SECURITY



## Underground Storage Tank

RYAN HARTMAN  
316 W INDIANA AVE  
CHESTERTON, INDIANA

STATE/PERMIT #  
UC111867

ISSUE  
12/12/2022

EFFECTIVE  
12/13/2022

EXPIRATION  
12/10/2024

### DISCIPLINES

☒ Installation or Retrofitting

☐ Cathodic Protection

☐ Testing

☐ Decommissioning Closure

☐ Decommissioning Removal

The attached testing was completed at this site by an IDHS certified technician.

Technician's Signature: \_\_\_\_\_

Ryan Hartman

**Midwest Tank Testing**  
AN ENVIRONMENTAL COMPLIANCE COMPANY

316 W. Indiana Ave  
Chesterton, IN 46304  
(800) 975-1436  
*Serving the Midwest Since 1990*

**AUTOMATIC TANK GAUGE  
(ATG) FUNCTIONALITY  
DATA SHEET**

|                 |                     |
|-----------------|---------------------|
| DATE AND TIME   | 3-13-24 10:00-14:40 |
| WEATHER         | 46 SUNNY            |
| COLLECT/INVOICE | COLLECTED           |
| CLIENT E-MAIL   |                     |

**Testing Company Information**

| Test Location Information |                      | Certifications                    | Name                   | Midwest Tank Testing |
|---------------------------|----------------------|-----------------------------------|------------------------|----------------------|
| PC # and WO #             |                      | Estabrooks: 02-6669               | Address                | 316 W Indiana Ave.   |
| Name and FID #            | AMOCO #14301         | Veeder Root: B46257               | City/State/Zip         | Chesterton, IN 46304 |
| Address                   | 59572 MAYFLOWER ROAD | Indiana: UC201511138C & UC111867  | Phone                  | 800-975-1436         |
| City/State/Zip            | SOUTH BEND, IN 46614 | Kentucky: IR0009779               | Technician Information |                      |
| Contact                   | JAGG                 | Illinois: 002401                  | Name                   | Ryan Hartman         |
| Phone                     | 609-305-1034         | Franklin Fuel Systems: 1037623709 | Cert #                 | 02-6669              |

**AUTOMATIC TANK GAUGE (ATG) FUNCTIONALITY TEST**

This procedure is to determine whether the automatic tank gauge (ATG) is operating properly. See PEI/RP1200 Section 8.2 for the inspection procedure. This procedure is applicable to tank level monitor stems that touch the bottom of the tank when in place.

|                                                                                                                    |             |         |        |  |  |  |  |  |
|--------------------------------------------------------------------------------------------------------------------|-------------|---------|--------|--|--|--|--|--|
| ATG Brand & Model                                                                                                  | V R TLS 350 |         |        |  |  |  |  |  |
| Tank #                                                                                                             | 1           | 2       | 3      |  |  |  |  |  |
| Product Stored                                                                                                     | REGULAR     | PREMIUM | DIESEL |  |  |  |  |  |
| Tank Volume (gallons)                                                                                              | 14545       | 4947    | 4947   |  |  |  |  |  |
| Tank Diameter (inches)                                                                                             | 92          | 92      | 92     |  |  |  |  |  |
| 1. After removing the ATG from the tank, it has been inspected and any damaged or missing parts replaced? (Yes/No) | Yes         | Yes     | Yes    |  |  |  |  |  |
| 2. Float moves freely on the stem without binding? (Yes/No)                                                        | Yes         | Yes     | Yes    |  |  |  |  |  |
| 3. Fuel float level agrees with the value programmed into the console? (Yes/No)                                    | Yes         | Yes     | Yes    |  |  |  |  |  |
| 4. Water float level agrees with the value programmed into the console? (Yes/No)                                   | Yes         | Yes     | Yes    |  |  |  |  |  |
| 5. Inch level from bottom of stem when 90% alarm is triggered.                                                     | 76          | 76      | 76     |  |  |  |  |  |
| 6. Inch level at which the overfill alarm activates corresponds with value programmed in the gauge? (Yes/No)       | Yes         | Yes     | Yes    |  |  |  |  |  |
| 7. Inch level from the bottom when the water float first triggers an alarm.                                        | 2.5         | 2.5     | 2.5    |  |  |  |  |  |
| 8. Inch level at which the water float alarm activates corresponds with value programmed in the gauge? (Yes/No)    | Yes         | Yes     | Yes    |  |  |  |  |  |

If any answers in Lines 1,2,3 or 4 are "No," the system has failed the test.

|                          |      |      |      |  |  |  |  |  |
|--------------------------|------|------|------|--|--|--|--|--|
| Test Results (Pass/Fail) | Pass | Pass | Pass |  |  |  |  |  |
|--------------------------|------|------|------|--|--|--|--|--|

Comments:



---