



316 W Indiana Ave.
Chesterton, IN 46304

HYDROSTATIC SUMP
CONTAINMENT
(HSC/HDC) INTEGRITY TEST
DATA SHEET

DATE AND TIME 3-13-24 10:00-14:40
WEATHER 46 SUNNY
COLLECT/INVOICE COLLECTED
CLIENT E-MAIL

Testing Company Information

Test Location Information

PC # and WO #		Certifications	Estabrooks: 02-6669
Name and FID #	AMOCO #14301	Veeder Root: B46257	
Address	59572 MAYFLOWER ROAD	Indiana: UC201511138C & UC111867	
City/State/Zip	SOUTH BEND, IN 46614	Kentucky: IR0009779	
Contact	JAGG	Illinois: 002401	
Phone	609-305-1034	Franklin Fuel Systems: 1037623709	

Name	Midwest Tank Testing
Address	316 W Indiana Ave.
City/State/Zip	Chesterton, IN 46304
Phone	800-975-1436

Technician Information

Name	Ryan Hartman
Cert #	02-6669

HYDROSTATIC STP SUMP CONTAINMENT (HSC) / HYDROSTATIC DISPENSER SUMP CONTAINMENT (HDC) INTEGRITY TEST

This procedure is to test the leak integrity of containment sumps. See PEI/RP1200 Section 6.5 for the test method.

Containment Sump ID	REG STP	PREM STP	DSL STP	DISP 1/2	DISP 3/4	DISP 5/6	DISP 7/8	DISP 9/10
Containment Sump Material								
Liquid and Debris Removed From Spill Bucket? (All liquids & debris must be disposed of properly) (Yes/No)	Yes	Yes	Yes	Yes	Yes	Yes	Yes	Yes
Visual Inspection (No cracks, loose parts or separation of containment sump) If fail, omit hydrostatic test. (Pass/Fail)	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass
Containment Sump Depth (inches)	52	52	52	16	16	16	16	16
Height From Bottom to Top of Highest Penetration (inches)	28	27	26	6	6	6	6	6
Starting Water Level (inches)	32	31	30	10	10	10	10	10
Test Start Time	11:15 AM	11:55 AM	12:23 PM	12:53 PM	1:02 PM	1:13 PM	1:21 PM	1:31 PM
Ending Water Level (inches)	32	26	21	5	10	10	5	10
Test End Time	12:15 PM	12:55 PM	1:23 PM	1:53 PM	2:02 PM	2:13 PM	2:21 PM	2:31 PM
Test Period - Minimum 1 Hour (minutes)	60	60	60	60	60	60	60	60
Water Level Change (inches)	0	5	9	5	0	0	5	0

Pass/Fail Criteria: Must pass visual inspection. Hydrostatic: Water level drop of less than 1/8"

Test Results (Pass/Fail)

Pass FAIL FAIL FAIL Pass Pass FAIL Pass

Comments: