

 Midwest Tank Testing AN ENVIRONMENTAL COMPLIANCE COMPANY 316 W. Indiana Ave. Chesterton, IN 46304		AUTOMATIC TANK GAUGE		DATE AND TIME		1/24/23 - 7:40 AM			
		(ATG) FUNCTIONALITY		WEATHER		30 Cloudy			
		DATA SHEET		COLLECT/INVOICE		Collected			
				CLIENT E-MAIL					
Testing Company Information									
Test Location Information				Certifications		Name		Midwest Tank Testing	
PC # and WO #				Estabrooks: 82-1906		Address		316 W. Indiana Ave.	
Name and FID #		Marathon - FID 15294		ICC: 10221928		City/State/Zip		Chesterton, IN 46304	
Address		831 E. Colfax Ave.		Indiana: UC 110386		Phone		800-975-1436	
City/State/Zip		South Bend, IN 46617		CP/STI: 16655		Technician Information			
Contact						Name		Chris Zell	
Phone						Email		support@midwesttanktesting.com	
AUTOMATIC TANK GAUGE (ATG) FUNCTIONALITY TEST									
This procedure is to determine whether the automatic tank gauge (ATG) is operating properly. See PEI/RP1200 Section 8.2 for the inspection procedure. This procedure is applicable to tank level monitor stems that touch the bottom of the tank when in place.									
ATG Brand & Model		FFS EVO 550							
Tank #		1		2		3		4	
Product Stored		Premium		Regular		Regular 2		Regular 3	
Tank Volume (gallons)		6k		4k		4k		4k	
Tank Diameter (inches)		96		63		63		63	
Calculated 90% Level (inches)		81		54		54		54	
1. After removing the ATG from the tank, it has been inspected and any damaged or missing parts replaced? (Yes/No)		Yes		Yes		Yes		Yes	
2. Float moves freely on the stem without binding? (Yes/No)		Yes		Yes		Yes		Yes	
3. Fuel float level agrees with the value programmed into the console? (Yes/No)		Yes		Yes		Yes		Yes	
4. Water float level agrees with the value programmed into the console? (Yes/No)		Yes		Yes		Yes		Yes	
5. Inch level from bottom of stem when 90% alarm is triggered.		81		54		54		54	
6. Inch level at which the overfill alarm activates corresponds with value programmed in the gauge? (Yes/No)		Yes		Yes		Yes		Yes	
7. Inch level from the bottom when the water float first triggers an alarm.		2		2		2		2	
8. Inch level at which the water float alarm activates corresponds with value programmed in the gauge? (Yes/No)		Yes		Yes		Yes		Yes	
If any answers in Lines 1,2,3 or 4 are "No," the system has failed the test.									
Test Results (Pass/Fail)		Pass		Pass		Pass		Pass	
Comments									

 LIQUID SENSOR FUNCTIONALITY SUMP (SSF) / INTERSTITIAL (ISF) DATA SHEET			DATE AND TIME		1/24/23 - 7:40 AM			
			WEATHER		30 Cloudy			
			COLLECT/INVOICE		Collected			
			CLIENT E-MAIL					
			Testing Company Information					
Test Location Information			Certifications		Name		Midwest Tank Testing	
PC # and WO #			Estabrooks: 82-1906		Address		316 W. Indiana Ave.	
Name and FID #		Marathon - FID 15294	ICC: 10221928		City/State/Zip		Chesterton, IN 46304	
Address		831 E. Colfax Ave.	Indiana: UC 110386		Phone		800-975-1436	
City/State/Zip		South Bend, IN 46617			Technician Information			
Contact					Name		Chris Zell	
Phone					Email		support@midwesttanktesting.com	
LIQUID SENSOR FUNCTIONALITY - SUMP SENSOR FUNCTIONALITY (SSF) / INTERSTITIAL SENSOR FUNCTIONALITY (ISF)								
This procedure is to determine whether liquid sensors located in the interstitial space of UST systems are able to detect the presence of water and fuel. See PEI/RP1200 Section 8.3 for the test procedure.								
Sensor Location		STP	STP					
Product Stored		Reg 2	Prem					
1. Type of Sensor (Discriminating/Non-Discriminating)		Non	Non					
2. Test Liquid (Water/Product)		Water	Water					
3. Is the ATG console clear of any active or recurring warnings or alarms regarding the leak sensor? If the sensor is in alarm and functioning, indicate why? (Yes/No)		Yes	Yes					
4. Is the sensor alarm circuit operational? (Yes/No)		Yes	Yes					
5. Has sensor been inspected and in good operating condition? (Yes/No)		Yes	Yes					
6. When placed in the test liquid, does the sensor trigger an alarm? (Yes/No)		Yes	Yes					
7. When an alarm is triggered, is the sensor properly identified on the ATG console? (Yes/No)		Yes	Yes					
Any "No" answers indicates the sensor fails the test.								
Test Results (Pass/Fail)		Pass	Pass					
Comments: 								