

5296 Breakers Way, Carmel, IN 46033

	www.tanksdata.com
$\bowtie$	tanksdata@gmail.com
3	(317)-300-6065

Date

11/27/24

ACTOMATIC TAIN CACCETORCHICINALITY TEST	<b>AUTOMATIC</b>	TANK GAUGE	FUNCTIONALITY TI	EST
---	------------------	------------	------------------	-----

Facility Name: Cono	Conoco		Owner:		LAPOR	TE EXPO INV	ΈS	STMENTS LLO	С
Address: 104 Lincoln	104 Lincolnway E			Address:			6520 Lake Crest Circle		
City, State, Zip Code: La Porte, IN	La Porte, IN 46350		City, State	City, State, Zip Code:		South Bend, IN, 46628			
Facility I.D. #: 287	1		Phone #:						
									_
This procedure is to determine whether the autoprocedure. This procedure is applicable to tank							or t	ne inspection	
Tank Number	1		2						
Product Stored	Regular	Regular		Premium					
ATG Brand and Model	TLS 350		TLS 350						
1. Tank Volume, gallons	10,000	10,000		10,000					
2. Tank Diameter, inches	96	96		96					
3. After removing the ATG from the tank, it has been inspected and any damaged or missing parts replaced?	Yes	•	Yes	•			•		•
4. Float moves freely on the stem without binding?	Yes	•	Yes	<b>~</b>			•		•
5. Fuel float level agrees with the value programmed into the console?	Yes	•	Yes	<b>~</b>		].	•		•
6. Water float level agrees with the value programmed into the console?	Yes	•	Yes	•		<u> </u>	•		•
7. Inch level from bottom of stem when 90% alarm is triggered.	81	81		81					
8. Inch level at which the overfill alarm activates corresponds with value programmed in the gauge?	Yes	•	Yes	•			•		•
9. Inch level from the bottom when the water float first triggers an alarm.	2		2						
10. Inch level at which the water float alarm activates corresponds with value programmed in the gauge?	Yes	•	Yes	•			•		•
If any answers in Lines 3, 4, 5, or 6 are "No," the s	ystem has failed	the t	test.			<u>.</u>			_
Test Results	Pass	<b>~</b>	Pass	•	. <b>•</b>	].	•		•
Comment:									

Tester's Signature :

Josh Rider

Tester's Name : \_\_\_