

Work Order: 415985

Status: Invoiced

Date:

6/12/2025

Location: LA PORTE CITGO

Bill To: LA PORTE CITGO

**Prabh
104 E LINCOLNWAY
LA PORTE, IN 46350**

**104 E LINCOLNWAY
LA PORTE, IN 46350**

Solution Notes

[Issue:]Test droptubes on site. (Forecourt)

Mark H. 6/12/25

Tested droptubes. Premium droptube meets the 90% requirement and passes. Regular droptube is 1.5 in short of 90%. Ben is going to make a new work order to change the nipple out in spill bucket to lower droptube by 2 inches. Neither ball floats were able to be removed for PUL & RUL.

Subtotal:

SC/ST:

Total: