

TRIENNIAL INSPECTION

Facility Name: LA PORTE CITGO
Facility Address: 104 E LINCOLNWAY LA PORTE IN 46350
Facility ID: 2871

Test Date: 06/13/2025

OVERFILL PREVENTION EQUIPMENT INSPECTION

Tank ID #	T1					
Product	RUL					
Tank Volume (gallons)	10027					
Tank Diameter (Inches)	96					
Calculated 90% Level (Inches)	9024					
Calculated 95% Level (Inches)	9525					

Automatic Shutoff Device (Flapper Valve) Inspection

Measured Shutoff Level (Inches)	80.5					
Drop tube removed from tank?	YES					
Drop tube and float mechanism free of debris?	YES					
Float moves freely and poppet moves into flow path?	YES					
Bypass valve in drop tube open and unblocked?	N/A					
Flapper valve adjusted to shut off flow at 95% capacity?	Yes					
INSPECTION RESULT	PASS					

Overfill Alarm Inspection

Electronic device and probe operating properly?						
Alarm activates at 90% of tank capacity?						
Alarm is heard and seen from tank fueling area?						
INSPECTION RESULT						

Comments

Unable to remove ball float. Drop tube is set at 90%.

Technician Name: Patrick Sons

Dispatch # 416037

B&K Equipment completes testing and inspections per recommended practices of PEI RP1200-19