

TRIENNIAL INSPECTION

 Facility Name: Broadway Gas Citgo
 Facility Address: 4700 Broadway, Gary, IN, USA
 Facility ID: 11505

Test Date: 04/12/2024

OVERFILL PREVENTION EQUIPMENT INSPECTION

Tank ID #	T1	T2				
Product	Reg	Pul				

Automatic Shutoff Device (Flapper Valve) Inspection

Drop tube removed from tank?						
Drop tube and float mechanism free of debris?						
Float moves freely and poppet moves into flow path?						
Bypass valve in drop tube open and unblocked?						
Flapper valve adjusted to shut off flow at what % of tank capacity?						
INSPECTION RESULT						

Overfill Alarm Inspection

Electronic device and probe operating properly?	YES	YES				
Alarm activates at 90% of tank capacity?	YES	YES				
Alarm is heard and seen from tank fueling area?	YES	YES				
INSPECTION RESULT	PASS	PASS				

Ball Float Valve Inspection

Tanktop fittings vapor-tight and leak-free?						
Ball float cage free of debris?						
Ball free of holes and cracks and moves freely in cage?						
Vent hole in pipe open and near top of tank?						
Ball float pipe proper length to restrict float at 90% of tank capacity?						
INSPECTION RESULT						

Comments

Technician Name: Blake D. Zylstra

Dispatch # 7085

B&K Equipment completes testing and inspections per recommended practices of PEI RP1200-19

Technician Signature:

