

30 DAY WALKTHROUGH INSPECTION REPORT

Facility Name: CITGO Test Date: 07/18/2024
Facility Address: 4575 W 37TH AVENUE HOBART IN 46342 July
Facility ID: 5211

Completed Inspection

Visually check spill prevention equipment for damage, including inspecting for cracks holes or bulges.	☒
Notify site of any liquid or debris found. Check for any potential sources of water entry, including surface water.	☒
Check spill buckets for release of regulated substances, including in the interstices of double wall spill buckets.	☒
Double wall spill buckets inspected.	None
Check for any obstruction lodged in fill pipe. Remove if found. Check that fill cap fits securely on the fill pipe.	☒
Check release detection equipment for operability. Check for any alarms or unusual operating conditions.	☒
Print 30 day ATG report from ATG or complete log of inspection for 2-wall spill buckets. Provide copy to site to keep for inspector.	
Print and save 30 day ATG PASS reports for leak detection & NORMAL reports for sensors. Provide copy to site to keep for inspector.	☒
Check dispensers, hoses, nozzles, & breakaways.	☒
Check impressed current rectifier for power & operation. Enter hour, volt & amp reading on written log.	Volts Amps Hours

Comments

Designed to meet EPA standards based on:

<https://www.epa.gov/ust/underground-storage-tanks-usts-laws-and-regulations#code>

https://www.epa.gov/sites/default/files/2016-02/documents/om_final_2-17-16_508_0.pdf

Technician Name: Jack Davids

Technician Signature: 

Dispatch # 404505

B&K Equipment completes testing and inspections per recommended practices of PEI RP1200-19