

30 DAY WALKTHROUGH INSPECTION REPORT

Facility Name: Merrillville Citgo Inspection Date: 02/07/2024

Facility Address: 800 West 61st Avenue, Merrillville, IN, USA

Facility ID: 15886 Inspection Month: February

Completed Inspection

Visually check spill prevention equipment for damage, including inspecting for cracks holes or bulges.	∀
Notify site of any liquid or debris found. Check for any potential sources of water entry, including surface water.	V
Check spill buckets for release of regulated substances, including in the interstices of double wall spill buckets.	\vee
Check for any obstruction lodged in fill pipe. Remove if found. Check that fill cap fits securely on the fill pipe.	\vee
Check release detection equipment for operability. Check for any alarms or unusual operating conditions.	\checkmark
Print 30 day ATG report from ATG or complete log of inspection for 2-wall spill buckets. Provide copy to site to keep for inspector.	
Print and save 30 day ATG PASS reports for leak detection And NORMAL reports for sensors. Provide copy to site to keep for inspector.	V
Check dispensers, hoses, nozzles, & breakaways.	✓
Check impressed current rectifier for power & operation. Enter hour, volt & amp reading on written log.	Volts Amps Hours

Comments

Replaced leaking swivel and leaking whip hose on FP 1 and 4 respectively.	

Designed to meet EPA standards based on:

https://www.epa.gov/ust/underground-storage-tanks-usts-laws-and-regulations#code

https://www.epa.gov/sites/default/files/2016-02/documents/om_final_2-17-16_508_0.pdf

https://sfm.illinois.gov/content/dam/soi/en/web/sfm/sfmdocuments/documents/30-day-walkthrough-inspection-report.pdf

Technician Name: Brandon Huizenga

Dispatch # 343104

Technician Signature: