

30 DAY WALKTHROUGH INSPECTION REPORT

Facility Name: CITGO (PRINCE LLC) Test Date: 11/26/2024

Facility Address: 800 W 61ST AVENUE MERRILLVILLE IN 46410

Facility ID:

Completed Inspection

Visually check spill prevention equipment for damage, including inspecting for cracks holes or bulges.	\checkmark
Notify site of any liquid or debris found. Check for any potential sources of water entry, including surface water.	V
Check spill buckets for release of regulated substances, including in the interstices of double wall spill buckets.	V
Double wall spill buckets inspected.	
Check for any obstruction lodged in fill pipe. Remove if found. Check that fill cap fits securely on the fill pipe.	V
Check release detection equipment for operability. Check for any alarms or unusual operating conditions.	~
Print 30 day ATG report from ATG or complete log of inspection for 2-wall spill buckets. Provide copy to site to keep for inspector.	
Print and save 30 day ATG PASS reports for leak detection & NORMAL reports for sensors. Provide copy to site to keep for inspector.	Y
Check dispensers, hoses, nozzles, & breakaways.	~
Check impressed current rectifier for power & operation. Enter hour, volt & amp reading on written log.	Volts Amps Hours

Comments		

Designed to meet EPA standards based on:

https://www.epa.gov/ust/underground-storage-tanks-usts-laws-and-regulations#code https://www.epa.gov/sites/default/files/2016-02/documents/om_final_2-17-16_508_0.pdf

https://sfm.illinois.gov/content/dam/soi/en/web/sfm/sfmdocuments/documents/30-day-walkthrough-inspection-report.pdf

Technician Name: Patrick Sons

Dispatch # 408766

B&K Equipment completes testing and inspections per recommended practices of PEI RP1200-19