

 Midwest Tank Testing AN ENVIRONMENTAL COMPLIANCE COMPANY 316 W Indiana Ave Chesterton, IN 46304		OVERFILL PREVENTION VERIFICATION (OPV) AUTO SHUT-OFF, BALL FLOAT DATA SHEET		DATE AND TIME 12-13-21 9:30-11:15		WEATHER 40 Sunny	
				COLLECT/INVOICE Collect			
				CLIENT E-MAIL mkr2inc@gmail.com			
Testing Company Information							
Name		Midwest Tank Testing					
Address		316 W Indiana Ave.					
City/State/Zip		Chesterton, IN 46304					
Phone		800-975-1436					
Technician Information							
Name		Jason Muller					
Cert #		68-4891					
Test Location Information							
PC # and WO #							
Name and FID #		Amoco FID# 25298					
Address		5034 E Raymond St					
City/State/Zip		Indianapolis IN 46203					
Contact		Jora					
Phone		317-480-0009					
OVERFILL PREVENTION VERIFICATION (OPV) INSPECTION - AUTOMATIC SHUT-OFF DEVICE AND BALL FLOAT VALVE							
This data sheet is for inspecting automatic shutoff devices and ball float valves. See PEI/RP1200 Section 7 for inspection procedures.							
Overfill Prevention Device Brand							
Tank #		3					
Product Stored		Diesel					
Tank Volume (gallons)		5800					
Tank Diameter (inches)		98					
Calculated 90% Level (inches)		83					
Calculated 95% Level (inches)		88					
Type (Automatic Shutoff Device/Ball Float Valve)		ASD					
AUTOMATIC SHUTOFF DEVICE INSPECTION							
Measured Shutoff Level (inches)		78					
1. Drop tube removed from tank? (Yes/No)		Yes					
2. Drop tube and float mechanisms free of debris? (Yes/No)		Yes					
3. Float moves freely without binding and poppet moves into flow path? (Yes/No)		Yes					
4. Bypass valve in the drop tube open and free of blockage (if present)? (Yes/No/Not Present)		Yes					
5. Flapper adjusted to shut off flow at 95% capacity?* (Yes/No)		Yes					
6. Is Ball Float Present (Yes/No)		No					
* Use Manufacturer's suggested procedure for determining if automatic shutoff device will shut off flow at 95% capacity.							
A "No" to any item in Lines 1-5 indicates a test failure.							
BALL FLOAT VALVE INSPECTION (If a ball float is found to fail the inspection, another method of overfill must be used.)							
Is ball float valve present?		No					
Is ball punched thru disabling valve?		-					
Is ball float valve completely removed?		-					
Measured Float Level (inches)		-					
1. Tank top fittings vapor tight and leak free? (Yes/No)		-					
2. Ball float cage free of debris? (Yes/No)		-					
3. Ball free of holes and cracks and moves freely in cage? (Yes/No)		-					
4. Vent hole in pipe open and near top of tank? (Yes/No)		-					
5. Ball float pipe proper length to restrict flow at 90% capacity?** (Yes/No)		-					
** Use Manufacturer's suggested procedure for determining if flow restriction device will restrict flow at 90% capacity.							
A "No" to any item in Lines 1-5 indicates a test failure.							
Test Results (Pass/Fail)		Pass					
Comments:							