

 Midwest Tank Testing AN ENVIRONMENTAL COMPLIANCE COMPANY 316 W Indiana Ave Chesterton, IN 46304		AUTOMATIC TANK GAUGE (ATG) FUNCTIONALITY DATA SHEET		DATE AND TIME 12-13-21 9:30-11:15		WEATHER 40 Sunny	
				COLLECT/INVOICE Collect			
				CLIENT E-MAIL mkr2inc@gmail.com			
Test Location Information				Testing Company Information			
PC # and WO #				Name		Midwest Tank Testing	
Name and FID #		Amoco FID# 25298		Address		316 W Indiana Ave.	
Address		5034 E Raymond St		City/State/Zip		Chesterton, IN 46304	
City/State/Zip		Indianapolis IN 46203		Phone		800-975-1436	
Contact		Jora		Technician Information			
Phone		317-480-0009		Name		Jason Muller	
				Cert #		68-4891	
AUTOMATIC TANK GAUGE (ATG) FUNCTIONALITY TEST							
This procedure is to determine whether the automatic tank gauge (ATG) is operating properly. See PEI/RP1200 Section 8.2 for the inspection procedure. This procedure is applicable to tank level monitor stems that touch the bottom of the tank when in place.							
ATG Brand & Model		VR TLS-450					
Tank #		2					
Product Stored		Premium					
Tank Volume (gallons)		5800					
Tank Diameter (inches)		98					
Calculated 90% Level (inches)		83					
1. After removing the ATG from the tank, it has been inspected and any damaged or missing parts replaced? (Yes/No)		Yes					
2. Float moves freely on the stem without binding? (Yes/No)		Yes					
3. Fuel float level agrees with the value programmed into the console? (Yes/No)		Yes					
4. Water float level agrees with the value programmed into the console? (Yes/No)		Yes					
5. Inch level from bottom of stem when 90% alarm is triggered.		83					
6. Inch level at which the overfill alarm activates corresponds with value programmed in the gauge? (Yes/No)		Yes					
7. Inch level from the bottom when the water float first triggers an alarm.		2					
8. Inch level at which the water float alarm activates corresponds with value programmed in the gauge? (Yes/No)		Yes					
Test Results (Pass/Fail)							
		Pass					
Comments:							