

ARCO

5034 E Raymond St

Josh Rider

Tester's Name :

5296 Breakers Way, Carmel, IN 46033

Facility Name:

Address:

	www.tanksdata.com
\boxtimes	tanksdata@gmail.com
9	(317)-300-6065

Mkr2 Inc.

5034 E Raymond St

Date

6/6/25

CONTAINMENT SUMP INTEGRITY TEST HYDROSTATIC TESTING METHOD

Owner:

Address:

City, State, Zip Code: Indianapol		9	ity, State, Zi _l	рСс	ode: Ind	dianapolis,	IN, 46203				
Facility I.D. #: 25298					Phone #:						
This procedure is to test the leak integrity of c	ontainment su	ımps	s. See PEI/R	P120	0 Section 6.5	ō for	the test method.				
Containment Sump ID	UDC 1-2	2	UDC 3-4		UDC 5-6						
Containment Sump Material	Poly		Poly		Poly						
Liquid and debris removed from sump?*	Yes	\	Yes .	•	Yes	_			<u> </u>	•	
Visual Inspection (No cracks, loose parts or separation of the containment sump.)	Pass	F	Pass	•	Pass	•				•	
Containment Sump Depth	42"		42"		42"						
Height From Bottom to Top of Highest Penetration	10"		14"		14"						
Starting Water Level	14"		18"		18"						
Test Start Time	3:15pm		3:25pm		3:35pm						
Ending Water Level	14"		18"		18"						
Test End Time	4:15pm		4:25pm		4:35pm						
Test Period (Minimum test time: I hour)	1 Hr		1 Hr		1 Hr						
Water Level Change	0		0		0						
Pass/fail criteria: Must pass visual inspection. Water level drop	of less than 1/8 incl	h.									
Test Results	Pass	F	Pass	•	Pass	•			▼.	•	
Comments:											

Tester's Signature :