

ARCO

5034 E Raymond St

Josh Rider

Tester's Name :

5296 Breakers Way, Carmel, IN 46033

Facility Name:

Address:

	www.tanksdata.com
\boxtimes	tanksdata@gmail.com
0	(317)-300-6065

Mkr2 Inc.

5034 E Raymond St

Date

6/6/25

CONTAINMENT SUMP INTEGRITY TEST HYDROSTATIC TESTING METHOD

Owner:

Address:

City, State, Zip Code: Indianapo			City, State, Zip Code: Indianapolis, IN, 46203									
Facility I.D. #: 25298					Phone #:							
This procedure is to test the leak integrity of containment sumps. See PEI/RP1200 Section 6.5 for the test method.												
Containment Sump ID	STP 1	STP 1		STP 2								
Containment Sump Material	Poly	Poly		Poly								
Liquid and debris removed from sump?*	Yes	•	Yes	•	Yes	•			<u> </u>	_		
Visual Inspection (No cracks, loose parts or separation of the containment sump.)	Pass	•	Pass	•	Pass	•				•		
Containment Sump Depth	42"		49"		48"							
Height From Bottom to Top of Highest Penetration	21"		20"		22"							
Starting Water Level	25"		24"		26"							
Test Start Time	2:20pm		2:25pm		2:50							
Ending Water Level	25"		24"		26"							
Test End Time	3:20pm		3:25pm		3:50pm							
Test Period (Minimum test time: I hour)	1 Hr		1 Hr		1 Hr							
Water Level Change	0		0		0							
Pass/fail criteria: Must pass visual inspection. Water level drop of less than 1/8 inch.												
Test Results	Pass	•	Pass	•	Pass	•		•	<u> </u>	•		
Comments:												

Tester's Signature :_