

5296 Breakers Way, Carmel, IN 46033

	www.tanksdata.com
\boxtimes	tanksdata@gmail.com
3	(317)-300-6065

Date

4/16/25

UST Annual Walkthrough Inspection

1. UST Facility Information											
Facility I.D. #:	25298										
UST Facility Name	ARCO										
UST Facility Physical Address	Street Address :	5034 E Raymond St	City:	Indianapolis	Zip Code :	IN, 46203					

2. Annual Inspection Checklist

Category	Description		Description		A Tank 1		Tank 2		Tank 3		Tank4	Tank 5	Tank 6	Tank 7	Tank 8
			Reg		Prem		Dies								
	Cap in good condition, seals tightly, hole sealed where probe wire goes through		Yes	•	Yes	•	Yes	•		. 🔻		_			
ATG Manhole	Junction box has cover, not corroded; intrinsically safe wiring in good condition		Yes	•	Yes	V	Yes	•			_				
ATO Mannois	Manhole cover in good condition		Yes	V	Yes	▼	Yes	lacksquare		. 🔽					
	Functionality Test Date : 4/16/25			•		•		•							
	Single-walled spill containment manhole tightness tested within last 3 years		Yes	•	Yes	V	Yes	•							
	Double-walled spill containment manhole tightness tested within last 3 years OR inspected monthly	~		•		•	-	•			_				
Spill Bucket	Are spill buckets free of product, water and debris?		Yes	▼	Yes	•	Yes	•							
	Are spill buckets free of damage/cracks?		Yes	V	Yes	V	Yes	•							
	HSB Test Date: 4/9/24			•		•		•							
	Drop tube shutoff valve passes inspection & excessive corrosion not present		Yes	•	Yes	•	Yes	•				-			
Overfill	Ball float valve passes inspection, can be removed & excessive corrosion not present	~		•		•		•				. 🔽			
Prevention	Overfill alarm passes inspection	~		V		•	-	-							
	OPV Test Date : 4/9/24			•		•		•		•					
Corrosion Protection	Galvanic Cathodic Protection test has been conducted within the past 3 years and the test passed	~		•		•		_				-			
	Impressed Current Cathodic Protection test has been conducted within the past 3 years and the test passed	~		•		•		•							
	Tank Lining inspected as required and in good condition	V		V		V		•							
	CP Test Date :	~		•		•		•				•	_		

	Description		Tank 1		Tank 2		Tank 3		.	Ta. 1. 5	Total	Total T	
Category									Tank4	Tank 5	Tank 6	Tank 7	Tank 8
	12 Months of RD printed and on site		Re Yes	g ↓	Yes	m 	Yes	S V	. 🔻	. 🔻	. 🔻	. 🔻	. 🔻
	Release Detection Report have issues in past months		No	H	No		No				<u> </u>		. 🔽
Release Detection	ATG console has any history of alarm in past months		No	H	No		No	<u> </u>	. 🔻	-			
	Release Detection Type: ATG			-		-		—		. 🔻	. 🔻	. 🔻	
	Liquid and debris removed from sump?		Yes	-	Yes	V	Yes	T		. 🔽	. 🔽	. 🔽	. 🔽
Containment Sumps	Are containment sumps free of damage/cracks?		Yes	•	Yes	•	Yes	•					
	HSC Test Date :	V	·	•		•		•	•				
Stage I Testing	Verify that Stage I testing has been conducted and test results are passing		•	•		•	ļ	•					
Comments/	Comments/Deficiencies:												
Name (Class A & B Operator):													
Name (Person conducted the inspection): Josh Rider													
Signature (Person o	conducted the inspection):	<											
		J											