



5296 Breakers Way, Carmel, IN 46033

 www.tanksdata.com
 tanksdata@gmail.com
 (317)-300-6065

Date 7/8/25

AUTOMATIC TANK GAUGE FUNCTIONALITY TEST

Facility Name:	Handy Spot Marathon	Owner:	NPR Bros Inc
Address:	2101 E Michigan Blvd	Address:	2101 E Michigan Blvd
City, State, Zip Code:	Michigan City, IN 46360	City, State, Zip Code:	Michigan City, IN 46360
Facility I.D. #:	2986	Phone #:	

This procedure is to determine whether the automatic tank gauge (ATG) is operating properly. See PEI/RPI200 Section 8.2 for the inspection procedure. This procedure is applicable to tank level monitor stems that touch the bottom of the tank when in place.

Tank Number	1	2	3	4	
Product Stored	Premium	E-85	Diesel	Regular	
ATG Brand and Model	TLS 350	TLS 350	TLS 350	TLS 350	
1. Tank Volume, gallons	4,435	3,000	4,474	22,229	
2. Tank Diameter, inches	120	120	120	120	
3. After removing the ATG from the tank, it has been inspected and any damaged or missing parts replaced?	Yes	Yes	Yes	Yes	
4. Float moves freely on the stem without binding?	Yes	Yes	Yes	Yes	
5. Fuel float level agrees with the value programmed into the console?	Yes	Yes	Yes	Yes	
6. Water float level agrees with the value programmed into the console?	Yes	Yes	Yes	Yes	
7. Inch level from bottom of stem when 90% alarm is triggered.	108		108	108	
8. Inch level at which the overfill alarm activates corresponds with value programmed in the gauge?	Yes	Yes	Yes	Yes	
9. Inch level from the bottom when the water float first triggers an alarm.	2		2	2	
10. Inch level at which the water float alarm activates corresponds with value programmed in the gauge?	Yes	Yes	Yes	Yes	
If any answers in Lines 3, 4, 5, or 6 are "No," the system has failed the test.					
Test Results	Pass	Pass	Pass	Pass	
Comment: DSL probe wire in rough shape but is properly reading currently. E-85 was not tested bc it's not working properly and requires maintenance					

Tester's Name : Josh Rider

Tester's Signature : 