



THE OSCAR W. LARSON COMPANY

CORPORATE OFFICE: 10100 DIXIE HIGHWAY, CLARKSTON, MI 48348

PH: (248) 620-0070 • FAX: (248) 620-0072



Call Number: 220328-0156

APPENDIX C-3

SPILL BUCKET INTEGRITY TESTING HYDROSTATIC TEST METHOD SINGLE AND DOUBLE-WALLED VACUUM TEST METHOD

Facility Name: Rita's Convenience Marathon	Owner:	
Address: 206 N. Benton Street	Address:	
City, State, Zip Code: Millersburg, IN, 46543-9310	City, State, Zip Code:	
Facility I.D. #:	Phone #:	
Testing Company: Oscar W. Larson	Phone #:	Date: 10/7/2022

This procedure is to test the leak integrity of single- and double-walled spill buckets. See PEI/RP1200, Section 6.2 for hydrostatic test method, Section 6.3 for single-walled vacuum test method and Section 6.4 for double-walled vacuum test method.

Tank Number	2	4				
Product Stored	Premium Unlead	Kerosene				
Spill Bucket Capacity	5 gal.	5 gal.				
Manufacturer	OPW	OPW				
Construction	☒ Single-walled ☐ Double-walled	☒ Single-walled ☐ Double-walled	☐ Single-walled ☐ Double-walled	☐ Single-walled ☐ Double-walled	☐ Single-walled ☐ Double-walled	☐ Single-walled ☐ Double-walled
Test Type	☒ Hydrostatic ☐ Vacuum ☐ Single-walled ☐ Double-walled	☒ Hydrostatic ☐ Vacuum ☐ Single-walled ☐ Double-walled	☐ Hydrostatic ☐ Vacuum ☐ Single-walled ☐ Double-walled	☐ Hydrostatic ☐ Vacuum ☐ Single-walled ☐ Double-walled	☐ Hydrostatic ☐ Vacuum ☐ Single-walled ☐ Double-walled	☐ Hydrostatic ☐ Vacuum ☐ Single-walled ☐ Double-walled
Spill Bucket Type	☒ Product ☐ Vapor	☒ Product ☐ Vapor	☐ Product ☐ Vapor	☐ Product ☐ Vapor	☐ Product ☐ Vapor	☐ Product ☐ Vapor
Liquid and debris removed from spill bucket?*	☒ Yes ☐ No	☒ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No
Visual Inspection (No cracks, loose parts or separation of the bucket from the fill pipe.)	☒ Pass ☐ Fail	☒ Pass ☐ Fail	☐ Pass ☐ Fail	☐ Pass ☐ Fail	☐ Pass ☐ Fail	☐ Pass ☐ Fail
Tank riser cap included in test?	☒ Yes ☐ No ☐ NA	☒ Yes ☐ No ☐ NA	☐ Yes ☐ No ☐ NA	☐ Yes ☐ No ☐ NA	☐ Yes ☐ No ☐ NA	☐ Yes ☐ No ☐ NA
Is drain valve included in test?	☐ Yes ☐ No ☒ NA	☐ Yes ☐ No ☒ NA	☐ Yes ☐ No ☐ NA	☐ Yes ☐ No ☐ NA	☐ Yes ☐ No ☐ NA	☐ Yes ☐ No ☐ NA
Starting Level	13"	13 1/4"				
Test Start Time	1:55 PM	3:30 PM				
Ending Level	13"	13 1/4"				
Test End Time	2:55 PM	4:30 PM				
Test Period	1 hour	1 hour				
Level Change	0"	0"				

Pass/fail criteria: Must pass visual inspection. Hydrostatic: Water level drop of less than 1/8 inch; Vacuum single-walled only: Maintain at least 26 inches water column; Vacuum double-walled: maintain at least 12 inches water column.

Test Results ☒ Pass ☐ Fail ☒ Pass ☐ Fail ☐ Pass ☐ Fail ☐ Pass ☐ Fail ☐ Pass ☐ Fail ☐ Pass ☐ Fail

Comments: both spill buckets passed

*All liquids and debris must be disposed of properly.

Tester's Name Joshua Wetli Tester's Signature AC Wetli