

AUTOMATIC TANK GAUGE FUNCTIONALITY TEST

Facility Name:	Marathon
Address:	2068 E Market St
City, State, Zip Code:	Nappanee, IN 46550
Facility I.D. #:	18406

Owner:	G & N PROPERTY LLC
Address:	1402 ASHTON CT
City, State, Zip Code:	Goshen, IN, 46526
Phone #:	

This procedure is to determine whether the automatic tank gauge (ATG) is operating properly. See PEI/RPI200 Section 8.2 for the inspection procedure. This procedure is applicable to tank level monitor stems that touch the bottom of the tank when in place.					
Tank Number	1	2	3	4	
Product Stored	Regular	Premium	Diesel	Kerosene	
ATG Brand and Model	TS 750	TS 750	TS 750	TS 750	
1. Tank Volume, gallons	10,000	10,000	10,000	4,000	
2. Tank Diameter, inches	96	96	96	84	
3. After removing the ATG from the tank, it has been inspected and any damaged or missing parts replaced?	Yes ☐	Yes ☐	Yes ☐	Yes ☐	
4. Float moves freely on the stem without binding?	Yes ☐	Yes ☐	Yes ☐	Yes ☐	
5. Fuel float level agrees with the value programmed into the console?	Yes ☐	Yes ☐	Yes ☐	Yes ☐	
6. Water float level agrees with the value programmed into the console?	Yes ☐	Yes ☐	Yes ☐	Yes ☐	
7. Inch level from bottom of stem when 90% alarm is triggered.	81	81	81	72	
8. Inch level at which the overfill alarm activates corresponds with value programmed in the gauge?	No ☐	No ☐	No ☐	No ☐	
9. Inch level from the bottom when the water float first triggers an alarm.	2	2	2	2	
10. Inch level at which the water float alarm activates corresponds with value programmed in the gauge?	Yes ☐	Yes ☐	Yes ☐	Yes ☐	
If any answers in Lines 3, 4, 5, or 6 are "No," the system has failed the test.					
Test Results	Pass ☐	Pass ☐	Pass ☐	Pass ☐	

Comment: High product alarm never tripped on any line. I believe it is programmed too high but could not access the settings bc I did not have the password.

Tester's Name : Josh Rider

Tester's Signature :

