

 Midwest Tank Testing AN ENVIRONMENTAL COMPLIANCE COMPANY 316 W. Indiana Ave. Chesterton, IN 46304		AUTOMATIC TANK GAUGE (ATG) FUNCTIONALITY				DATE AND TIME		3/13/2023	
		DATA SHEET				WEATHER		35 Snowy	
						COLLECT/INVOICE		Collected	
						CLIENT E-MAIL			
						Testing Company Information			
Test Location Information				Certifications		Name		Midwest Tank Testing	
PC # and WO #				Estabrooks: 82-1906		Address		316 W. Indiana Ave.	
Name and FID #		Citgo - FID 16409		ICC: 10221928		City/State/Zip		Chesterton, IN 46304	
Address		509 US Hwy 20		Indiana: UC 110386		Phone		800-975-1436	
City/State/Zip		Michigan City, IN 46360		CP/STI: 16655		Technician Information			
Contact						Name		Chris Zell	
Phone						Email		support@midwesttanktesting.com	
AUTOMATIC TANK GAUGE (ATG) FUNCTIONALITY TEST									
This procedure is to determine whether the automatic tank gauge (ATG) is operating properly. See PEI/RP1200 Section 8.2 for the inspection procedure. This procedure is applicable to tank level monitor stems that touch the bottom of the tank when in place.									
ATG Brand & Model		TLS 350							
Tank #		1	2	3	4				
Product Stored		Premium	Regular N.	Regular S.	Diesel				
Tank Volume (gallons)									
Tank Diameter (inches)		96	96	96	96				
Calculated 90% Level (inches)		81	81	81	81				
1. After removing the ATG from the tank, it has been inspected and any damaged or missing parts replaced? (Yes/No)		Yes	Yes	Yes	Yes				
2. Float moves freely on the stem without binding? (Yes/No)		Yes	Yes	Yes	Yes				
3. Fuel float level agrees with the value programmed into the console? (Yes/No)		Yes	Yes	Yes	-				
4. Water float level agrees with the value programmed into the console? (Yes/No)		Yes	Yes	Yes	-				
5. Inch level from bottom of stem when 90% alarm is triggered.		81	81	81	-				
6. Inch level at which the overfill alarm activates corresponds with value programmed in the gauge? (Yes/No)		Yes	Yes	Yes	-				
7. Inch level from the bottom when the water float first triggers an alarm.		3	3	3	-				
8. Inch level at which the water float alarm activates corresponds with value programmed in the gauge? (Yes/No)		Yes	Yes	Yes	-				
If any answers in Lines 1,2,3 or 4 are "No," the system has failed the test.									
Test Results (Pass/Fail)		Pass	Pass	Pass	Fail				
Comments: Premium and regular ATG wires need repaired. I tried to test dsl but when I took it out it no longer recognized there was a probe, but I did not see any evidence of damage to the wire. I used my pliers to lock it down and it still did not work.									



INDIANA HOMELAND SECURITY

Underground Storage Tank



CHRIS ZELL
316 W INDIANA AVE
CHESTERTON, INDIANA

STATE/PERMIT #
UC111987

ISSUE
12/29/2022

EFFECTIVE
12/30/2022

EXPIRATION
12/29/2024

DISCIPLINES

☒ Installation or Retrofitting

☐ Decommissioning Closure

☐ Cathodic Protection

☐ Decommissioning Removal

☐ Testing

The attached testing was completed at this site by an IDHS certified technician.

Technician's Signature: _____

Chris Zell


Midwest Tank Testing
AN ENVIRONMENTAL COMPLIANCE COMPANY

316 W. Indiana Ave.
Chesterton, IN 46304
(800) 975-1436
Serving the Midwest Since 1990