



Midwest Tank Testing
AN ENVIRONMENTAL COMPLIANCE COMPANY
316 W Indiana Ave.
Chesterton, IN 46304

SPILL BUCKET
(HSB) INTEGRITY TEST
DATA SHEET

Test Location Information <table> <tr> <td>PC # and WO #</td> <td></td> </tr> <tr> <td>Name and FID #</td> <td>CITGO #9872</td> </tr> <tr> <td>Address</td> <td>509 US HWY 20</td> </tr> <tr> <td>City/State/Zip</td> <td>MICHIGAN CITY, IN 46360</td> </tr> <tr> <td>Contact</td> <td>PAUL</td> </tr> <tr> <td>Phone</td> <td>269-830-4994</td> </tr> </table>		PC # and WO #		Name and FID #	CITGO #9872	Address	509 US HWY 20	City/State/Zip	MICHIGAN CITY, IN 46360	Contact	PAUL	Phone	269-830-4994	DATE AND TIME	5-4-21	8:15-11:30
		PC # and WO #														
		Name and FID #	CITGO #9872													
		Address	509 US HWY 20													
City/State/Zip	MICHIGAN CITY, IN 46360															
Contact	PAUL															
Phone	269-830-4994															
WEATHER	47 CLOUDY															
COLLECT/INVOICE	COLLECTED															
CLIENT E-MAIL																
Testing Company Information																
Name		Midwest Tank Testing														
Address		316 W Indiana Ave.														
City/State/Zip		Chesterton, IN 46304														
Phone		800-975-1436														
Technician Information																
Name		Ryan Hartman														
Cert #		02-6669														

SPILL BUCKET (HSB) INTEGRITY TESTING - HYDROSTATIC METHOD, SINGLE- & DOUBLE-WALLED VACUUM METHOD

This procedure is to test the leak integrity of single- and double-walled spill buckets. See PEI/RP1200 Section 6.2 for hydrostatic test method, Section 6.3 for single-walled vacuum test method and Section 6.4 for double-walled vacuum test method.

Tank #	1	2	3	4				
Product Stored	PREMIUM	REGULAR NORTH	REGULAR SOUTH	DIESEL				
Spill Bucket Capacity								
Manufacturer	OPW	OPW	OPW	OPW				
Construction (Single-walled/Double-walled)	DW	SW	SW	SW				
Test Type (Hydrostatic/Vacuum) (Single-walled/Double-walled)	VACUUM	Hydrostat. Single-walled	Hydrostat. Single-walled	Hydrostat. Single-walled				
Spill Bucket Type (Product/Vapor)	Product	Product	Product	Product				
Liquid and Debris Removed From Spill Bucket? (All liquids & debris must be disposed of properly) (Yes/No)	Yes	Yes	Yes	Yes				
Visual Inspection (No cracks, loose parts or separation of bucket from the fill pipe) If fail, omit test. (Pass/Fail)	Pass	Pass	Pass	Pass				
Tank Riser Cap Included In Test? (Yes, No, N/A)	Yes	Yes	Yes	Yes				
Drain Valve Included In Test? (Yes, No, N/A)	Yes	Yes	Yes	Yes				
Starting Level (inches)	15" WC	13	13	15				
Test Start Time	10:40 AM	8:25 AM	8:25 AM	8:25 AM				
Ending Level (inches)	15" WC	4	13	15				
Test End Time	10:45 AM	8:55 AM	8:55 AM	8:55 AM				
Test Period (minutes)	5	30	30	30				
Level Change (inches)	0	9	0	0				
Pass/Fail Criteria: Must pass visual inspection. Hydrostatic: Water level drop of less than 1/8"; Vacuum single-walled only: Maintain at least 26 inches water column; Vacuum double-walled: Maintain at least 12 inches water column.								
Test Results (Pass/Fail)	Pass	FAIL	Pass	Pass				
Comments:								

REVISION 1/21/2020

