

TRIENNIAL INSPECTION

Facility Name: SO. BEND BP EXPRESS Test Date: 05/06/2025

Facility Address: 5307 WESTERN SOUTH BEND IN 46619

Facility ID: 195

SPILL CONTAINER INTEGRITY TESTING									
Product	Rul	Pul							
Test Type	Initial	Initial							
Clean of liquid/debris	YES	YES							
VISUAL INSPECTION	PASS	PASS							
Test Start Time	10:00	10:00							
Test End Time	11:00	11:00							
Starting Water Level (inches)	13	14							
Ending Water Level (inches)	13	14							
Water Level Change (inches)	0	0							
HYDROSTATIC TEST RESULT	PASS	PASS							
Double wall	YES	YES							
Vacuum Test Length (minutes)	5	5							
Starting Inches of Water	15	15							
Ending Inches of Water	15	15							
VACUUM TEST RESULT	PASS	PASS							

Comments	

Technician Name: Andrew Bakker

Dispatch # 7579

B&K Equipment completes testing and inspections per recommended practices of PEI RP1200-19