

Work Order: 415046

Status: Closed

Date:

5/14/2025

Location: SO. BEND BP EXPRESS

Bill To: SO. BEND BP EXPRESS

**Lucky Ghotra
5307 WESTERN
SOUTH BEND, IN 46619**

**5307 WESTERN
SOUTH BEND, IN 46619**

Solution Notes

[Issue:]Regular north droptube needs testing. (XST System)

Mark H. 5/14/25

Removed regular north droptube and tested. Droptube passed 90%. Filled out passing paperwork for the state.

[Issue:]Atg testing for Regular south and Diesel tank. (XST System)

Mark H. 5/14/25

Tested reg and dsl probes. Probes do not go into high product alarm. They go into a tank volume error alarm. Unable to get into programing on monitor. Monitor alarm light also flashes even when there are no alarms. Recommend replacing tank monitor due to age of monitor.

[Issue:]Dsl tank.

Diesel tank full volume is 2867 gallons

[Issue:] Pipe Install Date

Install date could not be determined, but the pipe is the old Ameron fiberglass pipe with the reddish coloring, which indicates it is pre-2006

Subtotal:

SC/ST:

Total: