

TRIENNIAL INSPECTION

Facility Name: SO. BEND BP EXPRESS
Facility Address: 5307 WESTERN SOUTH BEND IN 46619
Facility ID: 195

Test Date: 05/14/2025

OVERFILL PREVENTION EQUIPMENT INSPECTION

Tank ID #	T1					
Product	Rul north					
Tank Volume (gallons)	10817					
Tank Diameter (Inches)	89					
Calculated 90% Level (Inches)	75					
Calculated 95% Level (Inches)	80.25					

Automatic Shutoff Device (Flapper Valve) Inspection

Measured Shutoff Level (Inches)	74					
Drop tube removed from tank?	YES					
Drop tube and float mechanism free of debris?	YES					
Float moves freely and poppet moves into flow path?	YES					
Bypass valve in drop tube open and unblocked?	N/A					
Flapper valve adjusted to shut off flow at 95% capacity?	No					
INSPECTION RESULT	PASS					

Overfill Alarm Inspection

Electronic device and probe operating properly?						
Alarm activates at 90% of tank capacity?						
Alarm is heard and seen from tank fueling area?						
INSPECTION RESULT						

Comments

Tested drop tube and confirmed 90%

Technician Name: Mark Huizenga

Dispatch # 415046

B&K Equipment completes testing and inspections per recommended practices of PEI RP1200-19