

TRIENNIAL INSPECTION

 Facility Name: SO. BEND BP EXPRESS
 Facility Address: 5307 WESTERN SOUTH BEND IN 46619
 Facility ID: 195

Test Date: 05/06/2025

OVERFILL PREVENTION EQUIPMENT INSPECTION

Tank ID #	T2	T3	T4			
Product	Reg	Pul	Dsl			
Tank Volume (gallons)	10,000	10,000	3000			
Tank Diameter (Inches)	92	92	64			
Calculated 90% Level (Inches)	76.75	76.75	53.75			
Calculated 95% Level (Inches)	80	80	58.5			

Automatic Shutoff Device (Flapper Valve) Inspection

Measured Shutoff Level (Inches)	76.75	76.75	53.75			
Drop tube removed from tank?	YES	YES	YES			
Drop tube and float mechanism free of debris?	YES	YES	YES			
Float moves freely and poppet moves into flow path?	YES	YES	YES			
Bypass valve in drop tube open and unblocked?	N/A	N/A	N/A			
Flapper valve adjusted to shut off flow at 95% capacity?	No	NO	NO			
INSPECTION RESULT	PASS	PASS	PASS			

Overfill Alarm Inspection

Electronic device and probe operating properly?						
Alarm activates at 90% of tank capacity?						
Alarm is heard and seen from tank fueling area?						
INSPECTION RESULT						

Comments

The drop tubes for each tank have been set to 90% per the measurements above

Technician Name: Ben Porter

Dispatch # 7579

B&K Equipment completes testing and inspections per recommended practices of PEI RP1200-19