

 SPILL BUCKET (HSB) INTEGRITY TEST DATA SHEET				DATE AND TIME		5-10-23 7:55-10:25	
				WEATHER		50 SUNNY	
				COLLECT/INVOICE		COLLECTED	
				CLIENT E-MAIL			
				Testing Company Information			
Test Location Information			Certifications	Name		Midwest Tank Testing	
PC # and WO #			Estabrooks: 02-6669	Address		316 W Indiana Ave.	
Name and FID #	SUNOCO #16476		Veeder Root: B46257	City/State/Zip		Chesterton, IN 46304	
Address	1911 US HWY 50		Indiana: UC201511138C & UC111867	Phone		800-975-1436	
City/State/Zip	BEDFORD, IN 47421		Kentucky: IR0009779	Technician Information			
Contact			Illinois: 002401	Name		Ryan Hartman	
Phone	812-278-9155		Franklin Fuel Systems: 1037623709	Cert #		02-6669	
SPILL BUCKET (HSB) INTEGRITY TESTING - HYDROSTATIC METHOD, SINGLE- & DOUBLE-WALLED VACUUM METHOD							
This procedure is to test the leak integrity of single- and double-walled spill buckets. See PEI/RP1200 Section 6.2 for hydrostatic test method, Section 6.3 for single-walled vacuum test method and Section 6.4 for double-walled vacuum test method.							
Tank #	1	2	3				
Product Stored	REGULAR	PREMIUM	DIESEL				
Spill Bucket Capacity							
Manufacturer	OPW	OPW	OPW				
Construction (Single-walled/Double-walled)	SW	SW	SW				
Test Type (Hydrostatic/Vacuum) (Single-walled/Double-walled)	Hydrostat. Single-walled	Hydrostat. Single-walled	Hydrostat. Single-walled				
Spill Bucket Type (Product/Vapor)	Product	Product	Product				
Liquid and Debris Removed From Spill Bucket? (All liquids & debris must be disposed of properly) (Yes/No)	Yes	Yes	Yes				
Visual Inspection (No cracks, loose parts or separation of bucket from the fill pipe) If fail, omit test. (Pass/Fail)	Pass	Pass	Pass				
Tank Riser Cap Included In Test? (Yes, No, N/A)	Yes	Yes	Yes				
Drain Valve Included In Test? (Yes, No, N/A)	Yes	Yes	Yes				
Starting Level (inches)	14	14	16				
Test Start Time	8:46 AM	8:46 AM	8:46 AM				
Ending Level (inches)	14	13	16				
Test End Time	9:46 AM	9:46 AM	9:46 AM				
Test Period (minutes)	60	60	60				
Level Change (inches)	0	1	0				
Pass/Fail Criteria: Must pass visual inspection. Hydrostatic: Water level drop of less than 1/8"; Vacuum single-walled only: Maintain at least 26 inches water column; Vacuum double-walled: Maintain at least 12 inches water column.							
Test Results (Pass/Fail)	Pass	FAIL	Pass				
Comments:							



INDIANA HOMELAND SECURITY

Underground Storage Tank



RYAN HARTMAN
316 W INDIANA AVE
CHESTERTON, INDIANA

STATE/PERMIT #
UC111867

ISSUE
12/12/2022

EFFECTIVE
12/13/2022

EXPIRATION
12/10/2024

DISCIPLINES

☒ Installation or Retrofitting

☐ Decommissioning Closure


☐ Cathodic Protection

☐ Decommissioning Removal

☐ Testing

The attached testing was completed at this site by an IDHS certified technician.

Technician's Signature: _____


Ryan Hartman



316 W. Indiana Ave
Chesterton, IN 46304
(800) 975-1436
Serving the Midwest Since 1990