

 Midwest Tank Testing AN ENVIRONMENTAL COMPLIANCE COMPANY 316 W Indiana Ave. Chesterton, IN 46304				AUTOMATIC TANK GAUGE		DATE AND TIME		5-10-23 7:55-10:25	
				(ATG) FUNCTIONALITY		WEATHER		50 SUNNY	
				DATA SHEET		COLLECT/INVOICE		COLLECTED	
						CLIENT E-MAIL			
Testing Company Information									
Test Location Information				Certifications		Name		Midwest Tank Testing	
PC # and WO #				Estabrooks: 02-6669		Address		316 W Indiana Ave.	
Name and FID #		SUNOCO #16476		Veeder Root: B46257		City/State/Zip		Chesterton, IN 46304	
Address		1911 US HWY 50		Indiana: UC201511138C & UC111867		Phone		800-975-1436	
City/State/Zip		BEDFORD, IN 47421		Kentucky: IR0009779		Technician Information			
Contact				Illinois: 002401		Name		Ryan Hartman	
Phone		812-278-9155		Franklin Fuel Systems: 1037623709		Cert #		02-6669	
AUTOMATIC TANK GAUGE (ATG) FUNCTIONALITY TEST									
This procedure is to determine whether the automatic tank gauge (ATG) is operating properly. See PEI/RP1200 Section 8.2 for the inspection procedure. This procedure is applicable to tank level monitor stems that touch the bottom of the tank when in place.									
ATG Brand & Model		TLS 350							
Tank #		1		2		3			
Product Stored		REGULAR		PREMIUM		DIESEL			
Tank Volume (gallons)		10000		5123		5123			
Tank Diameter (inches)		96		96		96			
1. After removing the ATG from the tank, it has been inspected and any damaged or missing parts replaced? (Yes/No)		Yes		N/A		N/A			
2. Float moves freely on the stem without binding? (Yes/No)		Yes							
3. Fuel float level agrees with the value programmed into the console? (Yes/No)		Yes							
4. Water float level agrees with the value programmed into the console? (Yes/No)		Yes							
5. Inch level from bottom of stem when 90% alarm is triggered.		81							
6. Inch level at which the overfill alarm activates corresponds with value programmed in the gauge? (Yes/No)		Yes							
7. Inch level from the bottom when the water float first triggers an alarm.		3							
8. Inch level at which the water float alarm activates corresponds with value programmed in the gauge? (Yes/No)		Yes							
If any answers in Lines 1,2,3 or 4 are "No," the system has failed the test.									
Test Results (Pass/Fail)		Pass		FAIL		FAIL			
THE CAPS ON THE PREMIUM AND DIESEL TANKS WOULD NOT COME OFF, THEY NEED TO BE REMOVED AND REPLACED.									



INDIANA HOMELAND SECURITY

Underground Storage Tank



RYAN HARTMAN
316 W INDIANA AVE
CHESTERTON, INDIANA

STATE/PERMIT #
UC111867

ISSUE
12/12/2022

EFFECTIVE
12/13/2022

EXPIRATION
12/10/2024

DISCIPLINES

☒ Installation or Retrofitting

☐ Decommissioning Closure


☐ Cathodic Protection

☐ Decommissioning Removal

☐ Testing

The attached testing was completed at this site by an IDHS certified technician.

Technician's Signature: _____


Ryan Hartman



316 W. Indiana Ave
Chesterton, IN 46304
(800) 975-1436
Serving the Midwest Since 1990

