



5296 Breakers Way, Carmel, IN 46033

www.tanksdata.com
tanksdata@gmail.com
(317)-300-6065

Date 8/11/25

UST OVERFILL EQUIPMENT INSPECTION AUTOMATIC SHUTOFF DEVICE AND BALL FLOAT VALVE

Facility Name:	Sunoco	Owner:	HELEE FOUR INC
Address:	1911 US 50	Address:	1911 US 50
City, State, Zip Code:	Bedford, IN, 47421	City, State, Zip Code:	Bedford, IN, 47421
Facility I.D. #:	16476	Phone #:	

This data sheet is for inspecting automatic shutoff devices and ball float valves. See PEI/RP1200 Section 7 for inspection procedures.

Product Grade	Regular	Premium	Diesel			
Tank Number	1	2	3			
Tank Volume, gallons	10,005	5,123	5,123			
Tank Diameter, inches	96	96	96			
Overfill Prevention Device Brand	OPW	OPW	OPW			
Type of Overfill Device	ASD	ASD	ASD			

AUTOMATIC SHUTOFF DEVICE INSPECTION

1. Drop tube removed from tank?	Yes	Yes	Yes			
2. Drop tube and float mechanisms free of debris?	Yes	Yes	Yes			
3. Float moves freely without binding and poppet moves into flow path?	Yes	Yes	Yes			
4. Bypass valve in the drop tube open and free of blockage (if present)?	Yes	Yes	Yes			
5. Flapper adjusted to shut off flow at 95% capacity?*	Yes	Yes	Yes			
6. Is Ball Float Present?						
7. Measured Auto Shut-Off Level	82	82	82			

A "No" to any item in Lines 1-5 indicates a test failure.

BALL FLOAT VALVE INSPECTION

1. Tank top fittings vapor-tight and leak-free?						
2. Ball float cage free of debris?						
3. Ball free of holes and cracks and moves freely in cage?						
4. Vent hole in pipe open and near top of tank?						
5. Ball float pipe proper length to restrict flow at 90% capacity?*						
6. Ball Float removed from the tank?						
7. Ball Float Level						

A "No" to any item in Lines 1-5 indicates a test failure.

Test Results	Pass	Pass	Pass			
--------------	------	------	------	--	--	--

Comment: OVP's set at 90%, not 95%.

* Use manufacturer's suggested procedure for determining if automatic shutoff device will shut off flow at 95% capacity.
** Use manufacturer's suggested procedure for determining if flow restriction device will restrict flow at 90% capacity.

Tester's Name : Josh Rider

Tester's Signature :