

 SPILL BUCKET (HSB) INTEGRITY TEST DATA SHEET				DATE AND TIME		10-12-22		8:15-14:00	
				WEATHER		60 CLOUDY			
				COLLECT/INVOICE					
				CLIENT E-MAIL					
Testing Company Information									
Test Location Information				Certifications		Name		Midwest Tank Testing	
PC # and WO #				Estabrooks: 02-6669		Address		316 W Indiana Ave.	
Name and FID #		PHILLIPS 66 #2830		Veeder Root: B46257		City/State/Zip		Chesterton, IN 46304	
Address		702 E LINCOLNWAY		Indiana: UC201511138		Phone		800-975-1436	
City/State/Zip		SOUTH BEND, IN 46601		Kentucky: IR0009779		Technician Information			
Contact				Illinois: 002401		Name		Ryan Hartman	
Phone				Franklin Fuel Systems: 1037623709		Cert #		02-6669	
SPILL BUCKET (HSB) INTEGRITY TESTING - HYDROSTATIC METHOD, SINGLE- & DOUBLE-WALLED VACUUM METHOD									
This procedure is to test the leak integrity of single- and double-walled spill buckets. See PEI/RP1200 Section 6.2 for hydrostatic test method, Section 6.3 for single-walled vacuum test method and Section 6.4 for double-walled vacuum test method.									
Tank #	1	2	3	4	5				
Product Stored	REGULAR	MID	PREMIUM	DIESEL	KERO				
Spill Bucket Capacity									
Manufacturer	EBW	EBW	EBW	EBW	EBW				
Construction (Single-walled/Double-walled)	SW	SW	SW	SW	SW				
Test Type (Hydrostatic/Vacuum) (Single-walled/Double-walled)	Hydrostat. Single-walled	Hydrostat. Single-walled	Hydrostat. Single-walled	Hydrostat. Single-walled	Hydrostat. Single-walled				
Spill Bucket Type (Product/Vapor)	Product	Product	Product	Product	Product				
Liquid and Debris Removed From Spill Bucket? (All liquids & debris must be disposed of properly) (Yes/No)	Yes	Yes	Yes	Yes	Yes				
Visual Inspection (No cracks, loose parts or separation of bucket from the fill pipe) If fail, omit test. (Pass/Fail)	Pass	FAIL	Pass	Pass	Pass				
Tank Riser Cap Included In Test? (Yes, No, N/A)	Yes		Yes	Yes	Yes				
Drain Valve Included In Test? (Yes, No, N/A)	Yes		Yes	Yes	Yes				
Starting Level (inches)	12		12	12	12				
Test Start Time	8:52 AM		8:52 AM	8:52 AM	8:52 AM				
Ending Level (inches)	12		12	12	12				
Test End Time	9:52 AM		9:52 AM	9:52 AM	9:52 AM				
Test Period (minutes)	60		60	60	60				
Level Change (inches)	0		0	0	0				
Pass/Fail Criteria: Must pass visual inspection. Hydrostatic: Water level drop of less than 1/8"; Vacuum single-walled only: Maintain at least 26 inches water column; Vacuum double-walled: Maintain at least 12 inches water column.									
Test Results (Pass/Fail)	Pass	FAIL	Pass	Pass	Pass				
THE MID GRADE BUCKET IS CRACKED.									