

Spill Bucket Testing Report Form

This form is intended for use by contractors performing annual testing of UST spill containment structures. The completed form and printouts from tests (if applicable), should be provided to the facility owner/operator for submittal to the local regulatory agency.

1. FACILITY INFORMATION

Facility Name: Marathon #25463	Date of Testing: 2022-06-30
Facility Address: 5316 W. Western Ave	
Facility Contact:	Phone:
Date Local Agency Was Notified of Testing :	
Name of Local Agency Inspector (if present during testing):	

2. TESTING CONTRACTOR INFORMATION

Company Name: Protanic Inc	
Technician Conducting Test: Dave Trudeau	
Credentials ¹ : ☐ CSLB Contractor ☒ ICC Service Tech. ☐ SWRCB Tank Tester ☐ Other (Specify) _____	
License Number(s):	

3. SPILL BUCKET TESTING INFORMATION

Test Method Used:	☒ Hydrostatic	☐ Vacuum	☐ Other
Test Equipment Used:	Equipment Resolution:		
Identify Spill Bucket (By Tank Number, Stored Product, etc.)	1 Regular Spill Bucket	2 Premium Spill Bucket	3 Diesel Spill Bucket
Bucket Installation Type:	☒ Direct Bury ☐ Contained in Sump	☒ Direct Bury ☐ Contained in Sump	☒ Direct Bury ☐ Contained in Sump
Bucket Diameter:	11"	11"	11"
Bucket Depth:	13"	13.5"	13"
Wait time between applying vacuum/water and start of test:			
Test Start Time (T _I):	11:00	11:00	11:00
Initial Reading (R _I):	12.5	13	12.25
Test End Time (T _F):	12:00	12:00	12:00
Final Reading (R _F):	12.5	13	12.25
Test Duration (T _F - T _I):	1 hour	1 hour	1 hour
Change in Reading (R _F - R _I):	0	0	0
Pass/Fail Threshold or Criteria:	0	0	0
Test Result:	☒ Pass ☐ Fail	☒ Pass ☐ Fail	☒ Pass ☐ Fail

Comments – (include information on repairs made prior to testing, and recommended follow-up for failed tests)

--

CERTIFICATION OF TECHNICIAN RESPONSIBLE FOR CONDUCTING THIS TESTING

I hereby certify that all the information contained in this report is true, accurate, and in full compliance with legal requirements.

Technician's Signature: _____

Date: 2022-06-30

¹ State laws and regulations do not currently require testing to be performed by a qualified contractor. However, local requirements may be more stringent.