

HYDROSTATIC SPILL BUCKET (HSB) INTEGRITY TEST

DATA SHEET

Test Location Information					
PC # and WO #					
Name and FID #	Marathon FID# 24742				
Address	3204 Monroe St				
City/State/Zip	LaPorte IN 46350				
Contact	Lucky				
Phone	219-369-6944				

DATE AND TIME	9-27-21 8:15-12:15					
WEATHER	85 Sunny					
COLLECT/INVOICE	Collect					
CLIENT E-MAIL	luckyghotra95@ymail.com					
Testing Company Information						
Name	Midwest Tank Testing					
Address	316 W Indiana Ave.					
City/State/Zip	Chesterton, IN 46304					
Phone	800-975-1436					
Technician Information						
Name	Jason Muller					
Cert #	68-4891					

HYDROSTATIC SPILL BUCKET (HSB) INTEGRITY TEST

This procedure is to test the leak integrity of single and double walled spill buckets. See PEI/RP1200 Section 6.2 for hydrostatic test method.

Tank #	1	2					
Product Stored	Regular	Premium					
Manufacturer							
Construction (Single Wall/Double Wall)	Single	Single					
Test Type (Single Wall/Double Wall)	HYDROST. SINGLE WALL	HYDROST. SINGLE WALL					
Spill Bucket Type (Product/Vapor)	Product	Product					
Liquid and Debris Removed From Spill Bucket? (All liquids & debris must be disposed of properly) (Yes/No)	Yes	Yes					
Visual Inspection (No cracks, loose parts or separation of bucket from the fill pipe) If fail, omit hydrostatic test. (Pass/Fail)	Pass	Pass					
Tank Riser Cap Included In Test? (Yes, No, N/A)	Yes	Yes					
Drain Valve Included In Test? (Yes, No, N/A)	Yes	Yes					
Starting Water Level (inches)	8	7					
Test Start Time	9:15 AM	9:15 AM					
Ending Water Level (inches)	7	5					
Test End Time	10:15 AM	10:15 AM					
Test Period (minutes)	60	60					
Water Level Change (inches)	1	2					
Pass/Fail Criteria: Must pass visual inspection	on. Hydrosta	tic: Water le	vel drop of	ess than 1/8	3"		
Test Results (Pass/Fail)	Fail	Fail					