

TRIENNIAL INSPECTION

Facility Name: PHILLIPS 66

Test Date: 04/08/2025

Facility Address: 3301 PORTAGE AVENUE SOUTH BEND IN ...

Facility ID: 18402

OVERFILL PREVENTION EQUIPMENT INSPECTION

Tank ID #	T1	T2	T3			
Product	Rul e	Rul w	Pul			
Tank Volume (gallons)	12033	8021	6016			
Tank Diameter (Inches)	96	96	96			
Calculated 90% Level (Inches)	81	81	81			
Calculated 95% Level (Inches)	87	86	86			

Automatic Shutoff Device (Flapper Valve) Inspection

Measured Shutoff Level (Inches)						
Drop tube removed from tank?						
Drop tube and float mechanism free of debris?						
Float moves freely and poppet moves into flow path?						
Bypass valve in drop tube open and unblocked?						
Flapper valve adjusted to shut off flow at what % of tank capacity?						
INSPECTION RESULT						

Overfill Alarm Inspection

Electronic device and probe operating properly?	YES	YES	YES			
Alarm activates at 90% of tank capacity?	YES	YES	YES			
Alarm is heard and seen from tank fueling area?	YES	YES	YES			
INSPECTION RESULT	PASS	PASS	PASS			

Comments

Technician Name: Luke huizenga

Dispatch # 7576

B&K Equipment completes testing and inspections per recommended practices of PEI RP1200-19