

TRIENNIAL INSPECTION

Facility Name: Kingsford Expo 66
Facility Address: 8498 S US Hwy 6 Hamlet IN 46532
Facility ID: 16625

Test Date: 10/10/2025

OVERFILL PREVENTION EQUIPMENT INSPECTION

Tank ID #	T1	T2				
Product	RUL	PUL				
Tank Volume (gallons)		6016				
Tank Diameter (Inches)		96				
Calculated 90% Level (Inches)		80.5				
Calculated 95% Level (Inches)		86.5				

Automatic Shutoff Device (Flapper Valve) Inspection

Measured Shutoff Level (Inches)	N/a	78				
Drop tube removed from tank?	YES	YES				
Drop tube and float mechanism free of debris?	NO	YES				
Float moves freely and poppet moves into flow path?	NO	YES				
Bypass valve in drop tube open and unblocked?	N/A	N/A				
Flapper valve adjusted to shut off flow at 95% capacity?	No	YES				
INSPECTION RESULT	FAIL	PASS				

Overfill Alarm Inspection

Electronic device and probe operating properly?						
Alarm activates at 90% of tank capacity?						
Alarm is heard and seen from tank fueling area?						
INSPECTION RESULT						

Comments

RUL flapper is missing from drop tube. Need to replace tube. PUL is set below 90 percent of tank's capacity.

Technician Name: Seamus Polanski

Dispatch # 419772

B&K Equipment completes testing and inspections per recommended practices of PEI RP1200-19