

 Midwest Tank Testing AN ENVIRONMENTAL COMPLIANCE COMPANY 316 W. Indiana Ave. Chesterton, IN 46304				AUTOMATIC TANK GAUGE				DATE AND TIME		3/21/24 - 07:00-11:00		
				(ATG) FUNCTIONALITY				WEATHER		40 Cloudy		
				DATA SHEET				COLLECT/INVOICE		Collected		
								CLIENT E-MAIL				
				Testing Company Information								
Test Location Information				Certifications		Name		Midwest Tank Testing				
PC # and WO #				Estabrooks: 82-1906		Address		316 W. Indiana Ave.				
Name and FID #		Phillips 66 - FID 16239		ICC: 10221928		City/State/Zip		Chesterton, IN 46304				
Address		613 Pine Lake Ave.		Indiana: UC 110386		Phone		800-975-1436				
City/State/Zip		LaPorte, IN 46351		CP/STI: 16655		Technician Information						
Contact				UC111023		Name		Chris Zell				
Phone						Email		support@midwesttanktesting.com				
AUTOMATIC TANK GAUGE (ATG) FUNCTIONALITY TEST												
This procedure is to determine whether the automatic tank gauge (ATG) is operating properly. See PEI/RP1200 Section 8.2 for the inspection procedure. This procedure is applicable to tank level monitor stems that touch the bottom of the tank when in place.												
ATG Brand & Model			TLS 350									
Tank #			1		2		3		4			
Product Stored			Regular		Mid		Premium		Diesel			
Tank Volume (gallons)												
Tank Diameter (inches)			96		96		96		64			
Calculated 90% Level (inches)			81		81		81		55			
1. After removing the ATG from the tank, it has been inspected and any damaged or missing parts replaced? (Yes/No)			Yes		Yes		Yes		Yes			
2. Float moves freely on the stem without binding? (Yes/No)			Yes		Yes		Yes		Yes			
3. Fuel float level agrees with the value programmed into the console? (Yes/No)			Yes		Yes		Yes		Yes			
4. Water float level agrees with the value programmed into the console? (Yes/No)			Yes		Yes		Yes		Yes			
5. Inch level from bottom of stem when 90% alarm is triggered.			81		81		81		55			
6. Inch level at which the overfill alarm activates corresponds with value programmed in the gauge? (Yes/No)			Yes		Yes		Yes		Yes			
7. Inch level from the bottom when the water float first triggers an alarm.			2		2		2		2			
8. Inch level at which the water float alarm activates corresponds with value programmed in the gauge? (Yes/No)			Yes		Yes		Yes		Yes			
If any answers in Lines 1,2,3 or 4 are "No," the system has failed the test.												
Test Results (Pass/Fail)			Pass		Pass		Pass		Pass			
Comments												



INDIANA HOMELAND SECURITY



Underground Storage Tank

CHRIS ZELL
316 W INDIANA AVE
CHESTERTON, INDIANA

STATE/PERMIT #
UC111987

ISSUE
12/29/2022

EFFECTIVE
12/30/2022

EXPIRATION
12/29/2024

DISCIPLINES

☒ Installation or Retrofitting

☐ Decommissioning Closure

☐ Cathodic Protection

☐ Decommissioning Removal

☐ Testing

The attached testing was completed at this site by an IDHS certified technician.

Technician's Signature: _____

Chris Zell


Midwest Tank Testing
AN ENVIRONMENTAL COMPLIANCE COMPANY

316 W. Indiana Ave.
Chesterton, IN 46304
(800) 975-1436

Serving the Midwest Since 1990

