

 OVERFILL PREVENTION VERIFICATION (OPV) AUTO SHUT-OFF, BALL FLOAT DATA SHEET		DATE AND TIME		3/21/24 - 07:00-11:00		
		WEATHER		40 Cloudy		
		COLLECT/INVOICE		Collected		
		CLIENT E-MAIL				
Testing Company Information						
Test Location Information			Certifications			
PC # and WO #			Estabrooks: 82-1906		Name	Midwest Tank Testing
Name and FID #		Phillips 66 - FID 16239	ICC: 10221928		Address	316 W. Indiana Ave.
Address		613 Pine Lake Ave.	Indiana: UC 110386		City/State/Zip	Chesterton, IN 46304
City/State/Zip		LaPorte, IN 46351	CP/STI: 16655		Phone	800-975-1436
Contact			UC111023		Technician Information	
Phone					Name	Chris Zell
					Email	support@midwesttanktesting.com
OVERFILL PREVENTION VERIFICATION (OPV) INSPECTION - AUTOMATIC SHUT-OFF DEVICE AND BALL FLOAT VALVE						
This data sheet is for inspecting automatic shutoff devices and ball float valves. See PEI/RP1200 Section 7 for inspection procedures.						
Overfill Prevention Device Brand						
Tank #	1	2	3	4		
Product Stored	Regular	Mid	Premium	Diesel		
Tank Volume (gallons)						
Tank Diameter (inches)	96	96	96	64		
Calculated 90% Level (inches)	81	81	81	55		
Calculated 95% Level (inches)	86	86	86	58		
Type (Automatic Shutoff Device/Ball Float Valve)	ASD	ASD	ASD	ASD		
AUTOMATIC SHUTOFF DEVICE INSPECTION						
Measured Shutoff Level (inches)	86	86	86	58		
1. Drop tube removed from tank? (Yes/No)	Yes	Yes	Yes	Yes		
2. Drop tube and float mechanisms free of debris? (Yes/No)	Yes	Yes	Yes	No		
3. Float moves freely without binding and poppet moves into flow path? (Yes/No)	Yes	Yes	Yes	No		
4. Bypass valve in the drop tube open and free of blockage (if present)? (Yes/No/Not Present)	Yes	Yes	Yes	No		
5. Flapper adjusted to shut off flow at 95% capacity?* (Yes/No)	Yes	Yes	Yes	Yes		
* Use Manufacturer's suggested procedure for determining if automatic shutoff device will shut off flow at 95% capacity.						
A "No" to any item in Lines 1-5 indicates a test failure.						
BALL FLOAT VALVE INSPECTION (If a ball float is found to fail the inspection, another method of overfill must be used.)						
Is ball float valve present?						
Is ball punched thru disabling valve?						
Is ball float valve completely removed?						
Measured Float Level (inches)						
1. Tank top fittings vapor tight and leak free? (Yes/No)						
2. Ball float cage free of debris? (Yes/No)						
3. Ball free of holes and cracks and moves freely in cage? (Yes/No)						
4. Vent hole in pipe open and near top of tank? (Yes/No)						
5. Ball float pipe proper length to restrict flow at 90% capacity?** (Yes/No)						
** Use Manufacturer's suggested procedure for determining if flow restriction device will restrict flow at 90% capacity.						
A "No" to any item in Lines 1-5 indicates a test failure.						
Test Results (Pass/Fail)	Pass	Pass	Pass	Fail		
Comments: The dsl flapper is broken. Reg drop tube is about 3 from bottom of tank.						



INDIANA HOMELAND SECURITY



Underground Storage Tank

CHRIS ZELL
316 W INDIANA AVE
CHESTERTON, INDIANA

STATE/PERMIT #
UC111987

ISSUE
12/29/2022

EFFECTIVE
12/30/2022

EXPIRATION
12/29/2024

DISCIPLINES

☒ Installation or Retrofitting

☐ Decommissioning Closure

☐ Cathodic Protection

☐ Decommissioning Removal

☐ Testing

The attached testing was completed at this site by an IDHS certified technician.

Technician's Signature: _____

Chris Zell


Midwest Tank Testing
AN ENVIRONMENTAL COMPLIANCE COMPANY

316 W. Indiana Ave.
Chesterton, IN 46304
(800) 975-1436

Serving the Midwest Since 1990