

HYDROSTATIC SPILL BUCKET (HSB) INTEGRITY TEST DATA SHEET

DATE AND TIME 3/21/24 - 07:00-11:00

WEATHER 40 Cloudy

COLLECT/INVOICE Collected

CLIENT E-MAIL

OUENT E MA

			Testing Company Information		
Test Location Information		Certifications	Name	Midwest Tank Testing	
PC # and WO #		Estabrooks: 82-1906	Address	316 W. Indiana Ave.	
Name and FID #	Phillips 66 - FID 16239	ICC: 10221928	City/State/Zip	Chesterton, IN 46304	
Address	613 Pine Lake Ave.	Indiana: UC 110386	Phone	800-975-1436	
City/State/Zip	LaPorte, IN 46351	CP/STI: 16655	Technician Information		
Contact		UC111023	Name	Chris Zell	
Phone			Email	support@midwesttanktesting.com	

HYDROSTATIC SPILL BUCKET (HSB) INTEGRITY TEST

This procedure is to test the leak integrity of single and double walled spill buckets. See PEI/RP1200 Section 6.2 for hydrostatic test method.

Tank #	1	2	3	4				
Product Stored	Regular	Mid	Premium	Diesel				
Manufacturer								
Construction (Single Wall/Double Wall)	Single	Single	Single	Single				
Test Type (Single Wall/Double Wall)	HYDROST. SINGLE WALL	HYDROST. SINGLE WALL	HYDROST. SINGLE WALL	HYDROST. SINGLE WALL				
Spill Bucket Type (Product/Vapor)	Product	Product	Product	Product				
Liquid and Debris Removed From Spill Bucket? (All liquids & debris must be disposed of properly) (Yes/No)	Yes	Yes	Yes	Yes				
Visual Inspection (No cracks, loose parts or separation of bucket from the fill pipe) If fail, omit hydrostatic test. (Pass/Fail)	Pass	Pass	Pass	Pass				
Tank Riser Cap Included In Test? (Yes, No, N/A)	Yes	Yes	Yes	Yes				
Drain Valve Included In Test? (Yes, No, N/A)	Yes	Yes	Yes	Yes				
Starting Water Level (inches)	12	12	12	12				
Test Start Time	7:30 AM	7:30 AM	7:30 AM	7:30 AM				
Ending Water Level (inches)	12	12	12	12				
Test End Time	8:30 AM	8:30 AM	8:30 AM	8:30 AM				
Test Period (minutes)	60	60	60	60				
Water Level Change (inches)	0	0	0	0				
Pass/Fail Criteria: Must pass visual inspection. Hydrostatic: Water level drop of less than 1/8"								
Test Results (Pass/Fail)	Pass	Pass	Pass	Pass				



INDIANA HOMELAND SECURITY



Underground Storage Tank

CHRIS ZELL 316 W INDIANA AVE CHESTERTON, INDIANA

STATE/PERMIT #	ISSUE	EFFECTIVE	EXPIRATION
UC111987	12/29/2022	12/30/2022	12/29/2024
	DISCIPLINES		
✓ Installation or Retrofitting	Second as	Decommission	ing Closure
Cathodic Protection		Decommission	ing Removal
Testing			

The attached testing was completed at this site by an IDHS certified technician.

Technician's Signature:

Chris Zell



316 W. Indiana Ave. Chesterton, IN 46304 (800) 975-1436 Serving the Midwest Since 1990