

|                                                                                                                                                                                                   |                            |                            |                             |  |                        |  |                                |  |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------|----------------------------|-----------------------------|--|------------------------|--|--------------------------------|--|
|  <b>Midwest Tank Testing</b><br>AN ENVIRONMENTAL COMPLIANCE COMPANY<br>316 W. Indiana Ave.<br>Chesterton, IN 46304 |                            |                            | HYDROSTATIC SPILL BUCKET    |  | DATE AND TIME          |  | 1-30-23 - 12:00 PM             |  |
|                                                                                                                                                                                                   |                            |                            | (HSB) INTEGRITY TEST        |  | WEATHER                |  | 20 Snow                        |  |
|                                                                                                                                                                                                   |                            |                            | DATA SHEET                  |  | COLLECT/INVOICE        |  | Collected                      |  |
|                                                                                                                                                                                                   |                            |                            |                             |  | CLIENT E-MAIL          |  |                                |  |
|                                                                                                                                                                                                   |                            |                            | Testing Company Information |  |                        |  |                                |  |
| Test Location Information                                                                                                                                                                         |                            |                            | Certifications              |  | Name                   |  | Midwest Tank Testing           |  |
| PC # and WO #                                                                                                                                                                                     |                            |                            | Estabrooks: 82-1906         |  | Address                |  | 316 W. Indiana Ave.            |  |
| Name and FID #                                                                                                                                                                                    |                            | Phillips 66 - FID 15454    | ICC: 10221928               |  | City/State/Zip         |  | Chesterton, IN 46304           |  |
| Address                                                                                                                                                                                           |                            | 4005 Western Ave.          | Indiana: UC 110386          |  | Phone                  |  | 800-975-1436                   |  |
| City/State/Zip                                                                                                                                                                                    |                            | South Bend, IN 46619       | CP/STI: 16655               |  | Technician Information |  |                                |  |
| Contact                                                                                                                                                                                           |                            |                            |                             |  | Name                   |  | Chris Zell                     |  |
| Phone                                                                                                                                                                                             |                            |                            |                             |  | Email                  |  | support@midwesttanktesting.com |  |
| HYDROSTATIC SPILL BUCKET (HSB) INTEGRITY TEST                                                                                                                                                     |                            |                            |                             |  |                        |  |                                |  |
| This procedure is to test the leak integrity of single and double walled spill buckets. See PEI/RP1200 Section 6.2 for hydrostatic test method.                                                   |                            |                            |                             |  |                        |  |                                |  |
| Tank #                                                                                                                                                                                            | 1                          | 2                          |                             |  |                        |  |                                |  |
| Product Stored                                                                                                                                                                                    | Regular                    | Premium                    |                             |  |                        |  |                                |  |
| Manufacturer                                                                                                                                                                                      |                            |                            |                             |  |                        |  |                                |  |
| Construction<br>(Single Wall/Double Wall)                                                                                                                                                         | Single                     | Single                     |                             |  |                        |  |                                |  |
| Test Type<br>(Single Wall/Double Wall)                                                                                                                                                            | HYDROST.<br>SINGLE<br>WALL | HYDROST.<br>SINGLE<br>WALL |                             |  |                        |  |                                |  |
| Spill Bucket Type<br>(Product/Vapor)                                                                                                                                                              | Product                    | Product                    |                             |  |                        |  |                                |  |
| Liquid and Debris Removed From Spill<br>Bucket? (All liquids & debris must be<br>disposed of properly) (Yes/No)                                                                                   | Yes                        | Yes                        |                             |  |                        |  |                                |  |
| Visual Inspection (No cracks, loose parts<br>or separation of bucket from the fill pipe)<br>If fail, omit hydrostatic test. (Pass/Fail)                                                           | Pass                       | Pass                       |                             |  |                        |  |                                |  |
| Tank Riser Cap Included In Test?<br>(Yes, No, N/A)                                                                                                                                                | Yes                        | Yes                        |                             |  |                        |  |                                |  |
| Drain Valve Included In Test?<br>(Yes, No, N/A)                                                                                                                                                   | Yes                        | Yes                        |                             |  |                        |  |                                |  |
| Starting Water Level (inches)                                                                                                                                                                     | 12                         | 12                         |                             |  |                        |  |                                |  |
| Test Start Time                                                                                                                                                                                   | 1:34 PM                    | 1:34 PM                    |                             |  |                        |  |                                |  |
| Ending Water Level (inches)                                                                                                                                                                       | 12                         | 12                         |                             |  |                        |  |                                |  |
| Test End Time                                                                                                                                                                                     | 2:34 PM                    | 2:34 PM                    |                             |  |                        |  |                                |  |
| Test Period (minutes)                                                                                                                                                                             | 60                         | 60                         |                             |  |                        |  |                                |  |
| Water Level Change (inches)                                                                                                                                                                       | 0                          | 0                          |                             |  |                        |  |                                |  |
| Pass/Fail Criteria: Must pass visual inspection. Hydrostatic: Water level drop of less than 1/8"                                                                                                  |                            |                            |                             |  |                        |  |                                |  |
| Test Results (Pass/Fail)                                                                                                                                                                          | Pass                       | Pass                       |                             |  |                        |  |                                |  |
| Comments:                                                                                                                                                                                         |                            |                            |                             |  |                        |  |                                |  |