

TRIENNIAL INSPECTION

Facility Name: PL EXPO FOOD Test Date: 03/27/2025

Facility Address: 4005 W WESTERN AVE SOUTH BEND IN 46619

OVERFILL PREV	/ENTION	EQUIPM	ENT INS	PECTIO	N	
Tank ID #	T1	T2				
Product	Rul	Pul				
Tank Volume (gallons)	11608	2824				
Tank Diameter (Inches)	90.5	90.5				
Calculated 90% Level (Inches)	76	76.5				
Calculated 95% Level (Inches)	80.5	80.5				
Automatic Shutoff Device (Flapper Valve) II	nspection					
Measured Shutoff Level (Inches)	80.5	80.5				
Drop tube removed from tank?	YES	YES				
Drop tube and float mechanism free of debris?	YES	YES				
Float moves freely and poppet moves into flow path?	YES	YES				
Bypass valve in drop tube open and unblocked?	N/A	N/A				
Flapper valve adjusted to shut off flow at what % of tank capacity?	95	95				
INSPECTION RESULT	PASS	PASS				
Overfill Alarm Inspection	l	l .		I	<u> </u>	·
Electronic device and probe operating properly?						
Alarm activates at 90% of tank capacity?						
Alarm is heard and seen from tank fueling area?						
INSPECTION RESULT						
Comments	ı	I			L	1

Technician Name: Luke Huizenga

Dispatch # 7578

B&K Equipment completes testing and inspections per recommended practices of PEI RP1200-19