

**HYDROSTATIC SPILL BUCKET
(HSB) INTEGRITY TEST**
DATA SHEET

DATE AND TIME	5-18-21 5:45-9:30
WEATHER	52 Clear
COLLECT/INVOICE	Collect
CLIENT E-MAIL	
Testing Company Information	
Name	Midwest Tank Testing
Address	316 W Indiana Ave.
City/State/Zip	Chesterton, IN 46304
Phone	800-975-1436
Technician Information	
Name	Jason Muller
Cert #	68-4891

Test Location Information	
PC # and WO #	
Name and FID #	Marathon FID# 5394
Address	2701 Prairie St
City/State/Zip	Elkhart IN 46516
Contact	Ladi
Phone	574-606-9543

HYDROSTATIC SPILL BUCKET (HSB) INTEGRITY TEST

SINGLE

Tank #	1	2	3					
Product Stored	Regular	Premium	Diesel					
Manufacturer								
Construction (Single Wall/Double Wall)	Single	Single	Single					
Test Type (Single Wall/Double Wall)	HYDROST. SINGLE WALL	HYDROST. SINGLE WALL	HYDROST. SINGLE WALL					
Spill Bucket Type (Product/Vapor)	Product	Product	Product					
Liquid and Debris Removed From Spill Bucket? (All liquids & debris must be disposed of properly) (Yes/No)	Yes	Yes	Yes					
Visual Inspection (No cracks, loose parts or separation of bucket from the fill pipe) If fail, omit hydrostatic test. (Pass/Fail)	Pass	Pass	Pass					
Tank Riser Cap Included In Test? (Yes, No, N/A)	Yes	Yes	Yes					
Drain Valve Included In Test? (Yes, No, N/A)	Yes	Yes	Yes					
Starting Water Level (inches)	11	11	11					
Test Start Time	7:15 AM	7:15 AM	7:15 AM					
Ending Water Level (inches)	11	11	11					
Test End Time	8:15 AM	8:15 AM	8:15 AM					
Test Period (minutes)	60	60	60					
Water Level Change (inches)	0	0	0					

Pass/Fail Criteria: Must pass visual inspection. Hydrostatic: Water level drop of less than 1/8"

Test Results (Pass/Fail)	Pass	Pass	Pass					
---------------------------------	------	------	------	--	--	--	--	--