



316 W Indiana Ave.
Chesterton, IN 46304

HYDROSTATIC SUMP
CONTAINMENT
(HSC/HDC) INTEGRITY TEST
DATA SHEET

DATE AND TIME

9-8-21

12:15-14:45

WEATHER

78 SUNNY

COLLECT/INVOICE

COLLECTED

CLIENT E-MAIL

Testing Company Information

Name

Midwest Tank Testing

Address

316 W Indiana Ave.

City/State/Zip

Chesterton, IN 46304

Phone

800-975-1436

Technician Information

Name

Ryan Hartman

Cert #

02-6669

Test Location Information

PC # and WO #

Name and FID #

MARATHON #18662

Address

3901 S MAIN ST

City/State/Zip

ELKHART, IN 46517

Contact

Phone

574-875-6610

HYDROSTATIC STP SUMP CONTAINMENT (HSC) / HYDROSTATIC DISPENSER SUMP CONTAINMENT (HDC) INTEGRITY TEST

This procedure is to test the leak integrity of containment sumps. See PEI/RP1200 Section 6.5 for the test method.

Containment Sump ID	REG STP	PREM STP	DSL STP					
Containment Sump Material								
Liquid and Debris Removed From Spill Bucket? (All liquids & debris must be disposed of properly) (Yes/No)	Yes	Yes	Yes					
Visual Inspection (No cracks, loose parts or separation of containment sump) If fail, omit hydrostatic test. (Pass/Fail)	Pass	Pass	Pass					
Containment Sump Depth (inches)	31	33	31					
Height From Bottom to Top of Highest Penetration (inches)	12	12	9					
Starting Water Level (inches)	17	17	14					
Test Start Time	12:56 PM	12:56 PM	12:56 PM					
Ending Water Level (inches)	17	17	14					
Test End Time	1:56 PM	1:56 PM	1:56 PM					
Test Period - Minimum 1 Hour (minutes)	60	60	60					
Water Level Change (inches)	0	0	0					

Pass/Fail Criteria: Must pass visual inspection. Hydrostatic: Water level drop of less than 1/8"

Test Results (Pass/Fail)	Pass	Pass	Pass					
--------------------------	------	------	------	--	--	--	--	--

Comments: