



THE OSCAR W. LARSON COMPANY

CORPORATE OFFICE: 10100 DIXIE HIGHWAY, CLARKSTON, MI 48348

PH: (248) 620-0070 · FAX: (248) 620-0072



Call Number: 220426-0300

APPENDIX C-7

AUTOMATIC TANK GAUGE OPERATION INSPECTION

#2
(18262)

Facility Name: BROTHERS EXPRESS MART	Owner:	
Address: 3901 S. Main St.	Address:	
City, State, Zip Code: Elkhart, IN, 46517	City, State, Zip Code:	
Veeder-Root Tech Cert #:	Phone #:	
Testing Company: OWL SERVICES	Facility ID #:	Date: 5/12/2022

This procedure is to determine whether the ATG is operating properly. See PEI/RP1200, Section 8.2 for the inspection procedure. This procedure is applicable to tank level monitor stems that touch the bottom of the tank when in place.

Tank Number	#1	#2	#3	
Product Stored	UNLEADED	PREMIUM	DIESEL	
ATG Brand and Model	INCON TS 1001	INCON TS 1001	INCON TS 1001	
1. Tank Volume, gallons	15041	7099	7899	
2. Tank Diameter, inches	118.375	118.375	90.5	
3. After removing the ATG from the tank, has it been inspected and any damaged or missing parts replaced?	☒ Yes ☐ No	☒ Yes ☐ No	☒ Yes ☐ No	☐ Yes ☐ No
4. Float moves freely on the stem without binding?	☒ Yes ☐ No	☒ Yes ☐ No	☒ Yes ☐ No	☐ Yes ☐ No
5. Does the fuel float level agree with the value programmed into the console?	☒ Yes ☐ No	☒ Yes ☐ No	☒ Yes ☐ No	☐ Yes ☐ No
6. Does the water float level agree with the value programmed into the console?	☒ Yes ☐ No	☒ Yes ☐ No	☒ Yes ☐ No	☐ Yes ☐ No
7. Inch level from bottom of stem when 90% alarm is triggered.	98.875	99.75	75.625	
8. Does inch level at which the overfill alarm activates correspond with value programmed in the gauge?	☒ Yes ☐ No	☒ Yes ☐ No	☒ Yes ☐ No	☐ Yes ☐ No
9. Inch level from the bottom when the water float first triggers an alarm.	2"	2"	2"	
10. Does inch level at which the water float alarm activates correspond with value programmed in the gauge?	☒ Yes ☐ No	☒ Yes ☐ No	☒ Yes ☐ No	☐ Yes ☐ No
11. If the facility ATG has a battery back up, was it tested? ☐ Yes ☒ N/A				
Test Results	☒ Pass ☐ Fail	☒ Pass ☐ Fail	☒ Pass ☐ Fail	☐ Pass ☐ Fail

If any answers in Lines 3, 4, 5, or 6 are "No," the system has failed the test.

Comments:

All good

Chris Akey

Tester's Name

Tester's Signature



THE OSCAR W. LARSON COMPANY

CORPORATE OFFICE: 10100 DIXIE HIGHWAY, CLARKSTON, MI 48348

PH: (248) 620-0070 · FAX: (248) 620-0072



Call Number:

APPENDIX C-7

AUTOMATIC TANK GAUGE OPERATION INSPECTION

Facility Name: BROTHERS EXPRESS MART	Owner:		
Address: 3901 S. Main St.	Address:		
City, State, Zip Code: ,, Elkhart, IN, 46517	City, State, Zip Code:		
Veeder-Root Tech Cert #:	Phone #:		
Testing Company: OWL SERVICES	Facility ID #:	Date: 1/6/2023	

This procedure is to determine whether the ATG is operating properly. See PEI/RP1200, Section 8.2 for the inspection procedure. This procedure is applicable to tank level monitor stems that touch the bottom of the tank when in place.

Tank Number				
Product Stored				
ATG Brand and Model				
1. Tank Volume, gallons				
2. Tank Diameter, inches				
3. After removing the ATG from the tank, has it been inspected and any damaged or missing parts replaced?	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No
4. Float moves freely on the stem without binding?	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No
5. Does the fuel float level agree with the value programmed into the console?	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No
6. Does the water float level agree with the value programmed into the console?	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No
7. Inch level from bottom of stem when 90% alarm is triggered				
8. Does inch level at which the overfill alarm activates correspond with value programmed in the gauge?	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No
9. Inch level from the bottom when the water float first triggers an alarm.				
10. Does inch level at which the water float alarm activates correspond with value programmed in the gauge?	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No
11. If the facility ATG has a battery back up, was it tested?	☐ Yes ☐ N/A			
Test Results	☐ Pass ☐ Fail	☐ Pass ☐ Fail	☐ Pass ☐ Fail	☐ Pass ☐ Fail

If any answers in Lines 3, 4, 5, or 6 are "No," the system has failed the test.

Comments:

Tester's Name Chris Akey

Tester's Signature _____

Current Inventory Printout

