

Tanks Data		30 DAYS WALK THROUGH INSPECTION	
UST Facility I.D. (FID) # 1633		Contact Number	
Facility Name Conoco		Contact email	
Address 1245 S Main St Elkhart 46516		Date of Inspection 8/31/22	
Operator on Duty Name		Name of the Person Conducting Inspection Josh Rider	
Operator Training current		Operator Training	
		☐ Yes ☐ No	
Is Registration current with correct owner, operator etc.		Registration/Notification Form	
		☐ Yes ☐ No	
Release Detection Method		Release Detection	
Make and Model		☒ ATG ☐ CIM ☐ IR ☐ IC ☐ Other	
Does it have paper?		Franklin FS TS-1001	
Is it in Alarm mode?		☒ Yes ☐ No	
Interstitial Monitoring Sensor Status Normal		Operator Notified ☐ Yes ☐ No	
Necessary Monthly Printout Taken		☒ Yes ☐ No	
		Operator Notified ☐ Yes ☐ No	
		Operator Notified ☐ Yes ☐ No	
		Operator Notified ☐ Yes ☐ No	
Are Spill Buckets Clean and free from water, debris, product etc?		Spill Buckets	
		☐ Yes ☒ No	
Are the Spill Bucket in good condition and free of damage/cracks		☒ Yes ☐ No	
		Operator Notified ☐ Yes ☐ No	
Is Fill pipe cap tight and fill pipe free from any obstruction?		Fill Ports	
		☒ Yes ☐ No	
Are Sumps Clean and free from water, debris, product etc?		Piping/STP Sumps	
		☐ Yes ☒ No	
Are UDCs clean and free from water, debris, product etc?		Under Dispenser Containments (UDC)	
		☐ Yes ☒ No	
		Operator Notified ☐ Yes ☐ No	
NOTE: ALL LIQUID/DEBRIS OR WASTE MUST BE DISPOSED OFF ACCORDING TO EXISTING RULES AND REGULATIONS FOLLOWING PROPER PROCEDURE BY A CERTIFIED CONTRACTOR.			
Operator on Duty Name		Signature	
317-645-0215		tanksdata@gmail.com	
		Date	
		www.tanksdata.com	

20220516

BROTHERS EXPRESS
1245 S MAIN
ELKHART IN
08/31/2022 1:19 PM

SCALD TEST REPORT

UNLEAD 12033.0 GAL
UNLEADED

LEAK TEST 0.200 GPH
LEAK THRESHOLD 0.100 GPH
INTERVAL 18.0
VOL QUALIFY 0.0%
TEST STARTED 3:14 AM
TEST STARTED 08/30/2022
STATUS 2000.02
TEST ENDED 11:42 PM
TEST ENDED 08/30/2022

SLOPE 0.065 GAL/HR
TEST RESULT PASSED
SLOPE EQUALS CALCULATED
LEAK RATE

DIESEL 10153.0 GAL
DIESEL

LEAK TEST 0.200 GPH
LEAK THRESHOLD 0.100 GPH
INTERVAL 18.0
VOL QUALIFY 0.0%
TEST STARTED 9:12 AM
TEST STARTED 08/31/2022
STATUS 0.02
TEST ENDED 11:20 AM
TEST ENDED 08/31/2022

SLOPE 0.028 GAL/HR
TEST RESULT PASSED
SLOPE EQUALS CALCULATED
LEAK RATE

PREMIUM 12033.0 GAL
PREMIUM

LEAK TEST 0.200 GPH
LEAK THRESHOLD 0.100 GPH
INTERVAL 18.0