

BROTHERS EXPRESS
1245 S MAIN
ELKHART IN

06/08/2023 11:31 AM

SCALO TEST REPORT

UNLEAD 12033.0 GAL
UNLEADED

LEAK TEST 0.200 GPH
LEAK THRESHOLD 0.100 GPH
INTERVAL 18.0
VOL QUALIFY 0.0%
TEST STARTED 3:53 AM
TEST STARTED 06/06/2023
STATUS 1000.02
TEST ENDED 12:27 AM
TEST ENDED 06/07/2023

SLOPE 0.055 GAL/HR
TEST RESULT PASSED
SLOPE EQUALS CALCULATED
LEAK RATE

DIESEL 10153.0 GAL
DIESEL

LEAK TEST 0.200 GPH
LEAK THRESHOLD 0.100 GPH
INTERVAL 18.0
VOL QUALIFY 0.0%
TEST STARTED 7:11 AM
TEST STARTED 06/08/2023
STATUS 0.02
TEST ENDED 9:20 AM
TEST ENDED 06/08/2023

SLOPE -0.010 GAL/HR
TEST RESULT PASSED
SLOPE EQUALS CALCULATED
LEAK RATE

PREMIUM 12033.0 GAL
PREMIUM

LEAK TEST 0.200 GPH
LEAK THRESHOLD 0.100 GPH
INTERVAL 18.0
VOL QUALIFY 0.0%
TEST STARTED 8:13 AM
TEST STARTED 06/08/2023
STATUS 2000.02
TEST ENDED 10:21 AM
TEST ENDED 06/08/2023

SLOPE -0.036 GAL/HR
TEST RESULT PASSED
SLOPE EQUALS CALCULATED
LEAK RATE

BROTHERS EXPRESS
1245 S MAIN
ELKHART IN

06/08/2023 11:31 AM

SENSOR STATUS REPORT

SENSOR NO. 1
SENSOR 1
OK

SENSOR NO. 2
SENSOR 2
OK

SENSOR NO. 3
SENSOR 3
OK

SENSOR NO. 4
SENSOR 4
OK

SENSOR NO. 5
SENSOR 5
OK

SENSOR NO. 6
SENSOR 6
OK

SENSOR NO. 7
SENSOR 7
OK

SENSOR NO. 8
SENSOR 8
OK

SENSOR NO. 9
SENSOR 9
OK

SENSOR NO. 10