

BROTHERS EXPRESS
1245 S MAIN
ELKHART IN

02/02/2024 2:50 PM

SCALD TEST REPORT

UNLEAD 12033.0 GAL
UNLEADED

LEAK TEST 0.200 GPH
LEAK THRESHOLD 0.100 GPH
INTERVAL 18.0
VOL QUALIFY 0.0%
TEST STARTED 2:28 AM
TEST STARTED 02/01/2024
STATUS 1000.02
TEST ENDED 7:55 AM
TEST ENDED 02/01/2024

SLOPE -0.077 GAL/HR
TEST RESULT PASSED
SLOPE EQUALS CALCULATED
LEAK RATE

DIESEL 10153.0 GAL
DIESEL

LEAK TEST 0.200 GPH
LEAK THRESHOLD 0.100 GPH
INTERVAL 18.0
VOL QUALIFY 0.0%
TEST STARTED 8:39 AM
TEST STARTED 02/02/2024
STATUS 0.02
TEST ENDED 11:00 AM
TEST ENDED 02/02/2024

SLOPE -0.018 GAL/HR
TEST RESULT PASSED
SLOPE EQUALS CALCULATED
LEAK RATE

PREMIUM 12033.0 GAL
PREMIUM

LEAK TEST 0.200 GPH
LEAK THRESHOLD 0.100 GPH
INTERVAL 18.0
VOL QUALIFY 0.0%
TEST STARTED 8:06 AM
TEST STARTED 02/02/2024
STATUS 2000.02
TEST ENDED 10:33 AM
TEST ENDED 02/02/2024

SLOPE 0.008 GAL/HR
TEST RESULT PASSED
SLOPE EQUALS CALCULATED
LEAK RATE

BROTHERS EXPRESS
1245 S MAIN
ELKHART IN

02/02/2024 2:50 PM

LEAK ESTIMATE REPORT

UNLEAD

LEAK TEST 0.200 GPH
CONFIDENCE LEVEL 95.0%
GROSS CAPACITY 40.1%
GROSS 4828.1 GAL
NET 4901.8 GAL
LEVEL 40.391 IN
TEMP 38.177 F
WATER VOL 0.2 GAL
WATER LEVEL 0.032 IN
EST TIME 5 HRS 50 MIN

DIESEL

LEAK TEST 0.200 GPH
CONFIDENCE LEVEL 95.0%
GROSS CAPACITY 15.8%
GROSS 1706.7 GAL

BROTHERS EXPRESS
1245 S MAIN
ELKHART IN

02/02/2024 2:52 PM

SENSOR STATUS REPORT

SENSOR NO. 1
SENSOR 1
OK

SENSOR NO. 2
SENSOR 2
OK

SENSOR NO. 3
SENSOR 3
OK

SENSOR NO. 4
SENSOR 4
OK

SENSOR NO. 5
SENSOR 5
OK

SENSOR NO. 6
SENSOR 6
OK

SENSOR NO. 7
SENSOR 7
OK

SENSOR NO. 8
SENSOR 8
OK

SENSOR NO. 9
SENSOR 9
OK

SENSOR NO. 10
SENSOR 10
OK

SENSOR NO. 11
SENSOR 11
OK

SENSOR NO. 12
SENSOR 12
OK