



5296 Breakers Way, Carmel, IN 46033

www.tanksdata.com
tanksdata@gmail.com
(317)-300-6065

Date 9/3/24

CONTAINMENT SUMP INTEGRITY TEST HYDROSTATIC TESTING METHOD

Facility Name:	Marathon
Address:	111 E Ireland Rd
City, State, Zip Code:	South Bend, IN 46614
Facility I.D. #:	16564

Owner:	Marathon
Address:	111 E Ireland Rd
City, State, Zip Code:	South Bend, IN 46614
Phone #:	16564

This procedure is to test the leak integrity of containment sumps. See PEI/RPI200 Section 6.5 for the test method.

Containment Sump ID	UDC 1-2	UDC 3-4	UDC 5-6	UDC 7-8	UDC 9-10	
Containment Sump Material	Poly	Poly	Poly	Poly	Poly	
Liquid and debris removed from sump?*	Yes	Yes	Yes	Yes	Yes	
Visual Inspection (No cracks, loose parts or separation of the containment sump.)	Pass	Pass	Pass	Pass	Pass	
Containment Sump Depth	16 "	16 "	16 "	16 "	16 "	
Height From Bottom to Top of Highest Penetration	8 "	8 "	8 "	8 "	8 "	
Starting Water Level	12 "	12 "	12 "	12 "	12 "	
Test Start Time	2:40pm	2:43pm	2:46pm	2:50pm	2:54pm	
Ending Water Level	12 "	12 "	12 "	12 "	12 "	
Test End Time	3:40pm	3:43pm	3:46pm	3:50pm	3:54pm	
Test Period (Minimum test time: 1 hour)	1 Hr	1 Hr	1 Hr	1 Hr	1 Hr	
Water Level Change	0	0	0	0	0	

Pass/fail criteria: Must pass visual inspection. Water level drop of less than 1/8 inch.

Test Results	Pass	Pass	Pass	Pass	Pass	
--------------	------	------	------	------	------	--

Comments:

Tester's Name : Josh Rider

Tester's Signature :