

UNIVERSITY MARATHON
111 IRELAND RD
SOUTH BEND IN
574-291-3283

SEP 25, 2025 5:48 PM

LIQUID STATUS

SEP 25, 2025 5:48 PM

L 1:UNLEADED STP SUMP
SENSOR NORMAL

L 2:PREMIUM STP SUMP
SENSOR NORMAL

L 3:DIESEL STP SUMP
SENSOR NORMAL

L 4:UNLEADED INTERSTICE
SENSOR NORMAL

L 5:PREM-DSL INTERSTICE
SENSOR NORMAL

* * * * * END * * * * *

UNIVERSITY MARATHON
111 IRELAND RD
SOUTH BEND IN
574-291-3283

SEP 25, 2025 5:48 PM

LEAK TEST REPORT

T 1:UNLEADED
PROBE SERIAL NUM 850746

TEST STARTING TIME:
MAR 9, 2025 1:00 AM

HEIGHT = 37.9 INCHES

WATER = 0.0 INCHES

TEMP = 40.6 F

TEST LENGTH = 2.0 HRS

STRT VOLUME = 5601.4 GAL

PERCENT VOLUME = 37.2

LEAK TEST RESULTS

RATE = -12.59 GAL/HR

THRS = -0.13 GAL/HR

0.20 GAL/HR TEST FAIL

* * * * * END * * * * *

UNIVERSITY MARATHON
111 IRELAND RD
SOUTH BEND IN
574-291-3283

SEP 25, 2025 5:48 PM

LEAK TEST REPORT

T 2:PREMIUM
PROBE SERIAL NUM 850747

TEST STARTING TIME:
SEP 25, 2025 1:00 AM

HEIGHT = 40.2 INCHES

WATER = 0.0 INCHES

TEMP = 72.3 F

TEST LENGTH = 2.0 HRS

STRT VOLUME = 1591.6 GAL

PERCENT VOLUME = 39.4

LEAK TEST RESULTS

RATE = -0.00 GAL/HR

THRS = -0.13 GAL/HR

TEST STARTING TIME:
 MAR 9, 2025 1:00 AM
 HEIGHT = 37.9 INCHES
 WATER = 0.0 INCHES
 TEMP = 40.6 F
 TEST LENGTH = 2.0 HRS
 STRT VOLUME = 5601.4 GAL
 PERCENT VOLUME = 37.2

LEAK TEST RESULTS
 RATE = -12.59 GAL/HR
 THRS = -0.13 GAL/HR
 0.20 GAL/HR TEST FAIL
 * * * * * END * * * * *

UNIVERSITY MARATHON
 111 IRELAND RD
 SOUTH BEND IN
 574-291-3283
 SEP 25, 2025 5:48 PM
 LEAK TEST REPORT
 T 2:PREMIUM
 PROBE SERIAL NUM 850747

TEST STARTING TIME:
 SEP 25, 2025 1:00 AM
 HEIGHT = 40.2 INCHES
 WATER = 0.0 INCHES
 TEMP = 72.3 F
 TEST LENGTH = 2.0 HRS
 STRT VOLUME = 1591.6 GAL
 PERCENT VOLUME = 39.4

LEAK TEST RESULTS
 RATE = -0.00 GAL/HR
 THRS = -0.13 GAL/HR
 0.20 GAL/HR TEST PASS
 * * * * * END * * * * *

UNIVERSITY MARATHON
 111 IRELAND RD
 SOUTH BEND IN
 574-291-3283
 SEP 25, 2025 5:48 PM
 LEAK TEST REPORT
 T 3:DIESEL
 PROBE SERIAL NUM 850745

TEST STARTING TIME:
 JAN 14, 2022 1:00 AM
 HEIGHT = 33.2 INCHES
 WATER = 0.0 INCHES
 TEMP = 49.7 F

TEST LENGTH = 2.0 HRS
 STRT VOLUME = 2432.0 GAL
 PERCENT VOLUME = 30.8
 LEAK TEST RESULTS
 RATE = -0.00 GAL/HR
 THRS = -0.13 GAL/HR
 0.20 GAL/HR TEST PASS

* * * * * END * * * * *