

HYDROSTATIC SPILL BUCKET (HSB) INTEGRITY TEST DATA SHEET

DATE AND TIME 6/7/22 - 1100/1630
WEATHER 63 - Cloudy
COLLECT/INVOICE Collected
CLIENT E-MAIL

			resting Company Information	
Test Location Information		Certifications	Name	Midwest Tank Testing
PC # and WO #		Estabrooks: 27-1160	Address	316 W. Indiana Ave.
Name and FID #	Citgo - FID # 1634	ICC: 9012789	City/State/Zip	Chesterton, IN 46304
Address	1356 Portage Ave	Indiana: UC20182728	Phone	800-975-1436
City/State/Zip	South Bend IN 46628	Wisconsin: 474156	Technician Information	
Contact		Illinois: 002401	Name	Adam Case
Phone			Email	support@midwesttanktesting.com

HYDROSTATIC SPILL BUCKET (HSB) INTEGRITY TEST

This procedure is to test the leak integrity of single and double walled spill buckets. See PEI/RP1200 Section 6.2 for hydrostatic test method. Tank# 2 3 **Product Stored** Premium Diesel Regular Manufacturer Construction Single Single Single (Single Wall/Double Wall) HYDROST. HYDROST. HYDROST. Test Type SINGLE SINGLE SINGLE (Single Wall/Double Wall) WALL WALL WALL Spill Bucket Type **Product Product Product** (Product/Vapor) Liquid and Debris Removed From Spill Bucket? (All liquids & debris must be Yes Yes Yes disposed of properly) (Yes/No) Visual Inspection (No cracks, loose parts or separation of bucket from the fill pipe) **Pass Pass Pass** If fail, omit hydrostatic test. (Pass/Fail) Tank Riser Cap Included In Test? Yes Yes Yes (Yes, No, N/A) Drain Valve Included In Test? Yes Yes Yes (Yes, No, N/A) Starting Water Level (inches) 12 12 12 11:15 AM 11:15 AM 11:15 AM **Test Start Time Ending Water Level (inches)** 12 12 12 **Test End Time** 12:15 PM 12:15 PM 12:15 PM Test Period (minutes) 60 60 60 0 0 0 Water Level Change (inches) Pass/Fail Criteria: Must pass visual inspection. Hydrostatic: Water level drop of less than 1/8" Test Results (Pass/Fail) **Pass Pass Pass** Comments: