

 Midwest Tank Testing AN ENVIRONMENTAL COMPLIANCE COMPANY 316 W. Indiana Ave. Chesterton, IN 46304		OVERFILL PREVENTION		DATE AND TIME		6/7/22 - 1100/1630			
		VERIFICATION (OPV)		WEATHER		63 - Cloudy			
		AUTO SHUT-OFF, BALL FLOAT		COLLECT/INVOICE		Collected			
		DATA SHEET		CLIENT E-MAIL					
		Testing Company Information							
Test Location Information				Certifications		Name		Midwest Tank Testing	
PC # and WO #				Estabrooks: 27-1160		Address		316 W. Indiana Ave.	
Name and FID #		Citgo - FID # 1634		ICC: 9012789		City/State/Zip		Chesterton, IN 46304	
Address		1356 Portage Ave		Indiana: UC20182728		Phone		800-975-1436	
City/State/Zip		South Bend IN 46628		Wisconsin: 474156		Technician Information			
Contact		Harpreet		Illinois: 002401		Name		Adam Case	
Phone		(574) 485-4361				Email		support@midwesttanktesting.com	
OVERFILL PREVENTION VERIFICATION (OPV) INSPECTION - AUTOMATIC SHUT-OFF DEVICE AND BALL FLOAT VALVE									
This data sheet is for inspecting automatic shutoff devices and ball float valves. See PEI/RP1200 Section 7 for inspection procedures.									
Overfill Prevention Device Brand									
Tank #		1		2		3			
Product Stored		Regular		Premium		Diesel			
Tank Volume (gallons)									
Tank Diameter (inches)		126		126		95			
Calculated 90% Level (inches)		105		105		80			
Calculated 95% Level (inches)		114		114		86			
Type (Automatic Shutoff Device/Ball Float Valve)		ASD		ASD		ASD			
AUTOMATIC SHUTOFF DEVICE INSPECTION									
Measured Shutoff Level (inches)				80					
1. Drop tube removed from tank? (Yes/No)		No		No		Yes			
2. Drop tube and float mechanisms free of debris? (Yes/No)						Yes			
3. Float moves freely without binding and poppet moves into flow path? (Yes/No)						Yes			
4. Bypass valve in the drop tube open and free of blockage (if present)? (Yes/No/Not Present)						Yes			
5. Flapper adjusted to shut off flow at 95% capacity?* (Yes/No)						Yes			
* Use Manufacturer's suggested procedure for determining if automatic shutoff device will shut off flow at 95% capacity.									
A "No" to any item in Lines 1-5 indicates a test failure.									
BALL FLOAT VALVE INSPECTION (If a ball float is found to fail the inspection, another method of overfill must be used.)									
Is ball float valve present?									
Is ball punched thru disabling valve?									
Is ball float valve completely removed?									
Measured Float Level (inches)									
1. Tank top fittings vapor tight and leak free? (Yes/No)									
2. Ball float cage free of debris? (Yes/No)									
3. Ball free of holes and cracks and moves freely in cage? (Yes/No)									
4. Vent hole in pipe open and near top of tank? (Yes/No)									
5. Ball float pipe proper length to restrict flow at 90% capacity?** (Yes/No)									
** Use Manufacturer's suggested procedure for determining if flow restriction device will restrict flow at 90% capacity.									
A "No" to any item in Lines 1-5 indicates a test failure.									
Test Results (Pass/Fail)		Fail		Fail		Pass			
Comments: Regular and Premium drop tubes could not be removed. There was no vapor recovery riser to inspect for ball float devices.									