

 OVERFILL PREVENTION VERIFICATION (OPV) AUTO SHUT-OFF, BALL FLOAT DATA SHEET			DATE AND TIME		7/5/23 - 10:10-11:50			
			WEATHER		80 Sunny			
			COLLECT/INVOICE		Collected			
			CLIENT E-MAIL					
			Testing Company Information					
Test Location Information			Certifications		Name		Midwest Tank Testing	
PC # and WO #			Estabrooks: 82-1906		Address		316 W. Indiana Ave.	
Name and FID #		Citgo - FID 1634	ICC: 10221928		City/State/Zip		Chesterton, IN 46304	
Address		1356 Portage Ave.	Indiana: UC 110386		Phone		800-975-1436	
City/State/Zip		South Bend, IN 46628	Technician Information					
Contact					Name		Chris Zell	
Phone					Email		support@midwesttanktesting.com	
OVERFILL PREVENTION VERIFICATION (OPV) INSPECTION - AUTOMATIC SHUT-OFF DEVICE AND BALL FLOAT VALVE								
This data sheet is for inspecting automatic shutoff devices and ball float valves. See PEI/RP1200 Section 7 for inspection procedures.								
Overfill Prevention Device Brand								
Tank #		1	2	3				
Product Stored		Regular	Premium	Diesel				
Tank Volume (gallons)								
Tank Diameter (inches)		126	126	95				
Calculated 90% Level (inches)		105	105	80				
Calculated 95% Level (inches)		114	114	86				
Type (Automatic Shutoff Device/Ball Float Valve)		ASD	ASD	ASD				
AUTOMATIC SHUTOFF DEVICE INSPECTION								
Measured Shutoff Level (inches)		109	109	83				
1. Drop tube removed from tank? (Yes/No)		Yes	Yes	Yes				
2. Drop tube and float mechanisms free of debris? (Yes/No)		Yes	Yes	Yes				
3. Float moves freely without binding and poppet moves into flow path? (Yes/No)		Yes	Yes	Yes				
4. Bypass valve in the drop tube open and free of blockage (if present)? (Yes/No/Not Present)		Yes	Yes	Yes				
5. Flapper adjusted to shut off flow at 95% capacity?* (Yes/No)		Yes	Yes	Yes				
* Use Manufacturer's suggested procedure for determining if automatic shutoff device will shut off flow at 95% capacity.								
A "No" to any item in Lines 1-5 indicates a test failure.								
BALL FLOAT VALVE INSPECTION (If a ball float is found to fail the inspection, another method of overfill must be used.)								
Is ball float valve present?								
Is ball punched thru disabling valve?								
Is ball float valve completely removed?								
Measured Float Level (inches)								
1. Tank top fittings vapor tight and leak free? (Yes/No)								
2. Ball float cage free of debris? (Yes/No)								
3. Ball free of holes and cracks and moves freely in cage? (Yes/No)								
4. Vent hole in pipe open and near top of tank? (Yes/No)								
5. Ball float pipe proper length to restrict flow at 90% capacity?** (Yes/No)								
** Use Manufacturer's suggested procedure for determining if flow restriction device will restrict flow at 90% capacity.								
A "No" to any item in Lines 1-5 indicates a test failure.								
Test Results (Pass/Fail)		Pass	Pass	Pass				
Comments:								



INDIANA HOMELAND SECURITY



Underground Storage Tank

CHRIS ZELL
316 W INDIANA AVE
CHESTERTON, INDIANA

STATE/PERMIT #
UC111987

ISSUE
12/29/2022

EFFECTIVE
12/30/2022

EXPIRATION
12/29/2024

DISCIPLINES

☒ Installation or Retrofitting

☐ Decommissioning Closure

☐ Cathodic Protection

☐ Decommissioning Removal

☐ Testing

The attached testing was completed at this site by an IDHS certified technician.

Technician's Signature: _____

Chris Zell


Midwest Tank Testing
AN ENVIRONMENTAL COMPLIANCE COMPANY

316 W. Indiana Ave.
Chesterton, IN 46304
(800) 975-1436

Serving the Midwest Since 1990